

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 6:34 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 309 Const Calendar Day: 530 Date: 16-Nov-2013 Saturday

Inspector Name: Altamirano, Victor Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

Work description.

Removed masking tape on the test rod # 5.

Inspector: Victor Altamirano (9 hours OT total)

Date: 111613 (Saturday)

Location: West of OTD building test area

Weather:

Field Work –

An iron worker applied caulking on the ends of the sleeve for test rod # 5.

Office Work -

I finalized diaries.

Equipment -

1 radio for 1 OT hour.

20' K-rail (27 k-rails were being rented for the Department)

10' k-rail (8 k-rails were being rented for the Department)

Ten (10) total 12"x12" crane mats that were 5'x16' each.

Four (4) total 12"x12" crane mats that were 5'x7' each.

CCO-314 Bid Item: 001 0-RRR-EFA.314 E2 Remove, Replace & Test Rods

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor:	AMERICAN BRIDGE/FLUOR, A JV							
Ironworker	JNM	BARRY ROTHMAN	0.00	1.00	0.00	1.00		<input type="checkbox"/>