

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 9:01 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 355 Const Calendar Day: 535 Date: 21-Nov-2013 Thursday

Inspector Name: Feather, Bernard Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 08:00 am 05:00 pm Break: 01:00 Over Time:

Federal ID:

Location:

Reviewer: Shedd, Bill Approved Date: 20-Nov-14 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge**Weather**

Temperature 7 AM 12 PM 4PM

Precipitation

Condition Drizzle in the morning, clear, windy afternoon

Working Day ☒ If no, explain:**Diary:**

Dispute

General Comments

Weekly safety meeting 0800-0900. Track progress of FWS mechanical piping. Oversee painting of 12" DIP elbow. Misch MEP paperwork and write diaries.

☐**04-0120F4 Bid Item: 126 0-000-000.126 COMPRESS AIR (4 NPS)**

F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Welder	JNM	RICHARD KIIKVEE	7.00	0.00	0.00	7.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	NARCISO BIAGI	7.00	0.00	0.00	7.00		<input type="checkbox"/>
Plumber/Pipefitter	FOR	TOM COLOMBO	7.00	0.00	0.00	7.00		<input type="checkbox"/>

Diary:

Dispute

Mechanical Piping 126 0-000-000.126

The FWS crew, including Josh Johnson, spent most of the shift finishing the installation of the 4" CA expansion loop at PP 126, EB side.

☐

The crew arrived at Pier 7 at 0600, and begin mobilizing to the bridge at 0630. They were at PP 126, EB bridge, at approximately 0700.

I arrived at PP 126 at 1230. The crew had finished the work, and already put away the welding equipment and leads. They were in the process of cleaning the area around the work. They left PP 126 at 1245, and were back at Pier 7 at 1300. Equipment was unloaded and stowed by 1315.

04-0120F4 Bid Item: 129 0-000-000.129 BOOSTER PUMP STATION

F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Welder	JNM	RICHARD KIIKVEE	1.00	0.00	0.00	1.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	NARCISO BIAGI	1.00	0.00	0.00	1.00		<input type="checkbox"/>
Plumber/Pipefitter	FOR	TOM COLOMBO	1.00	0.00	0.00	1.00		<input type="checkbox"/>

Diary:

Dispute



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Feather, Bernard

Diary #: 355

Date: 21-Nov-2013 Thursday

Booster Pump

129

0-000-000.129

☐

After returning from the bridge, the crew spent the rest of the shift preparing to work on connecting the booster pump on 11/22/2013.

CCO-045

Bid Item: 002

0-IPP-EFA.045

Installation & Handling of Painted Pipe FA

CERTIFIED COATINGS COMPANY

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor:	CERTIFIED COATINGS COMPANY							
Painter	JNM	ENRIQUE GONZALEZ	1.00	0.00	0.00	1.00		<input type="checkbox"/>

Diary:

Dispute

DIP Painting

002

0-IPP-EFA.045

☐

Enrique Gonzalez spent approximately one hour applying the first top coat of Carboxine 2000 on a 12" DIP elbow to be incorporated into the work.

He used an Atlas Copco X185 air compressor to power his spray gun.