

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 5:20 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 213 Const Calendar Day: 538 Date: 24-Nov-2013 Sunday

Inspector Name: Woo, Laraine Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 AM 03:30 PM Break: 00:30 Over Time: 08:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 18-Jan-14 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition clear

Working Day ☒ If no, explain:**Diary:**

Dispute

tower activities

Welders continued on Transverse Indications repair. (0700 to 1530)

Mike did welding at joint Q face B, 9-13m, in the morning (0700-1100) and then joint J, 3-9m in the afternoon (1100-1530)

Ric did welding at joint P face B, 9-13m. (0700-1530)

Ma did grinding at joint K and P. (0700-1530)

Jose assisted the welders on monitoring heat blanket and supplying material. (0700-1530)

QC Jesse Cayabyab was on site. (0700-1530)

Please see QA's report (Joe Adame) for welder's detailed activities.

Laraine's hours 0700 to 1530 (field hours 0700 to 1530) 8OT

04-0120F4 Bid Item: 053 T-L01-TNE.053 Tower Lift 01 Tower NE Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	JOSE TORRES	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	MAN CHUN MA	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	EARL CLAYBORN	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL JIMENEZ	0.00	8.00	0.00	8.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
2295	WELDER, 600 AMP	8.00	0.00	0.00	0.00	No		<input type="checkbox"/>
2296	WELDER, 600 AMP	8.00	0.00	0.00	0.00	No		<input type="checkbox"/>
*E0020562	WELDING EQUIPMENT	8.00	0.00	0.00	0.00	No		<input type="checkbox"/>
*E0020562	WELDING EQUIPMENT	8.00	0.00	0.00	0.00	No		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Woo, Laraine **Diary #:** 213 **Date:** 24-Nov-2013 **Sunday**

04-0120F4	Bid Item: 067	C-PWS-116.067	Install & Adjust PWS 116-120
AMERICAN BRIDGE/FLUOR, A JV			
CCO-321	Bid Item: 001	0-BDW-EFA.321	IERBYS Building Work
AMERICAN BRIDGE/FLUOR, A JV			