

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 10:07 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 495 Const Calendar Day: 539 Date: 25-Nov-2013 Monday

Inspector Name: Wolcott, Brian Title:

Inspection Type: Intermittent

Shift Hours: 12:00 am 12:00 am Break: Over Time: 02:00

Federal ID:

Location:

Reviewer: Schram, Darryl Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 60 - 70 12 PM 70 - 80 4PM 60 - 70**Precipitation** **Condition**Working Day ☒ If no, explain:**Diary:**

Dispute

General Comments

FROM 0001-0600, I WAS THE LANE CLOSURE INSPECTOR FOR THE ABF ELEVATOR NIGHT WORK THAT BEGAN ON 11/24/13.

W/B 1098 AT 0450 (FRANCIS).

FROM 1900-2359, I WAS THE NIGHT LANE CLOSURE INSPECTOR FOR THE ABF ELEVATOR WORK IN THE W/B DIRECTION; GRINDING AND PAVING IN THE E/B DIRECTION.

THE CLOSURE: W/B LANES 1 AND 2 FROM INCLINE TO YBI OFF RAMP; E/B LANES 5 AND 4; TOLL BOOTHS 18,19,20/ HOV LANES.

LANE CLOSURE ID: W/B LANES 1 AND 2 - C80XA#7; BOOTHS 19,20/HOV LANES - C80XA#5; BOOTH 18/HOV LANES - C80UA#1; E/B LANES 5 AND 4 - C80XA#9.

W/B LANES - 1097 AT 2001 (SAM); BOOTHS 18, 19, 20 - 1097 AT 2140 (DEANDRE); E/B LANES -1097 AT 2201 (MIKE).

LANE SAFETY CREW: FM W/B - JIM DUVALL, AMON HORNE; FM BOOTHS/HOV LANES - EARL DICCICCIO, KYLE SIMMONS; FM E/B - VINCE DAVIS, GUS ALVARADO, JAMES GARCIA, ALEX PERERA.

LANE SAFETY EQUIPMENT 3- W/B ATTENUATOR TRUCKS; TRUCK#109, 2-W/B ARROW BOARD #89, 92; TRUCK #37; 2-E/B ATTENUATORS, TRUCK #103, 2-E/B ARROW BOARDS.

4- CHP OFFICERS

