

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 7:54 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 980 Const Calendar Day: 541 Date: 27-Nov-2013 Wednesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 03:00 Over Time:

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 18-Jan-14 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

**Tower Activities**

ABF crews came to the site at 6:55 AM. Ernest came at 9:40 AM. Crews had to work on the Electro Slag Weld repair , work on the pedestal closure pour , & work on miscellaneous activities . They started at 7:00 AM.

Rick , Jose , Ma , Mike , Randy , & Reggie had to work on the Transversal Indications , on Electro Slag Weld . Crews had to prepare their tools , & equipments. They were done at 7:20 AM.

Rick had to work with Randy on Joint P . Face B between 9 & 13 meters . Rick had to work with the QA & QC on the Transversal Indications lay outs on Joints J & K , & work with his crews

Randy had to work on Joint P . Face B between 9 & 13meters . He had to clean , grind , heat , & weld . He started at 7:20 AM. He was done at 10:00 AM.

Ma had to work on Joint J . Face A between 9 & 13 meters . Ma had to clean & grind the weld . He started at 7:20 AM.

Mike & Reggie had to prepare the heating blankets on the top of the 13 meters diaphragm & set them on Joints J & K on Face B for Monday to excavate the welds .

In addition to that , crews had to work with the other crews removing the working platforms on Joints P & Q .

Paul & Jose had to work on the heating blankets , monitor the heat , supply materials , work with all crews , disassemble & pull out of the East cell the working platforms .

Bernie had to work on the Transversal Indication lay outs on Joint J & K between 9 & 13 meters .

Ed , Joe , Bernie , Bonifacio , & Jesse were on the Site . They had to work with the welders , VT the welds . Check Ed & Joe 's report for the welders detailed activities .

Froylan & Jose P. had to work on the pedestal closure pour outer faces forms . Crews had to cut the panels , back supports , drill , nail to the walls , & caulk around the form to seal the gaps . They started on the South West corner on the East side at 7:15 AM. Crews were done at 9:30 AM.

After that , crews had to mobilize their tools , equipments , reroute the power line , & work on the South East corner . on the West side of the pedestal . Following the same procedures as on the previous locations . They started at 9:35 AM. Crews were done at 11:20 AM.



## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4    **Inspector Name:** Daouk, Sami    **Diary #:** 980    **Date:** 27-Nov-2013    **Wednesday**

Carlos & Rogelio had to work on house keeping inside & outside the tower shafts & work with all crews in all areas .

Tower crews were done at 10:05 AM. They had to wrap up their tools & equipments. Crews left at 11:30 AM.

In the office , I had to work with Laraine on the transversal Indications tracking sheet ,& work on my report . I was done at 3:30 PM.

**04-0120F4      Bid Item:    052      T-L02-TNE.052      Tower Lift 02 Tower NE Furnish structural steel (bridge tower)**  
AMERICAN BRIDGE/FLUOR, A JV

**04-0120F4      Bid Item:    053      T-L01-DSE.053      Tower Lift 01 Diaphragm Tower SE Erect structural steel (bridge tower)**  
AMERICAN BRIDGE/FLUOR, A JV

### Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	ERNEST CONNORS	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Welder	APP	Reggie Humphry	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	JNM	PAUL FAMBRINI	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL JIMENEZ	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	JNM	MAN CHUN MA	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	APP	JOSE TORRES	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	FOR	EARL CLAYBORN	5.00	0.00	0.00	5.00		<input type="checkbox"/>

### Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
2294	WELDER, 600 AMP	3.00	0.00	0.00	0.00		No	<input type="checkbox"/>
*E0010562	WELDING EQUIPMENT	6.00	0.00	0.00	0.00		No	<input type="checkbox"/>

**04-0120F4      Bid Item:    053      T-L01-ANE.053      Tower Lift 01 Walkway Grating and Access Tower NE**  
AMERICAN BRIDGE/FLUOR, A JV

**CCO-079      Bid Item:    001      T-MEP-ALS.079      Tower Base MEP**  
AMERICAN BRIDGE/FLUOR, A JV

**CCO-098      Bid Item:    001      T-TSD-ALS.098      Tower Skirt Details**  
AMERICAN BRIDGE/FLUOR, A JV

### Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	APP	ROGELIO RODRIGUEZ	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE PRADO	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	JOSE AVILA	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	FROYLAN RUIZ-AYALA	5.00	0.00	0.00	5.00		<input type="checkbox"/>



---

### ***Daily Diary Report by Bid Item***

**Job Name:** 04-0120F4

**Inspector Name:** Daouk, Sami

**Diary #:** 980

**Date:** 27-Nov-2013

**Wednesday**

---

Semi-Skilled Laborer JNM

CARLOS MONTEJANO

5.00

0.00

0.00

5.00

