

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 7:52 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 984 Const Calendar Day: 549 Date: 05-Dec-2013 Thursday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 18-Jan-14 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

Tower Activities

ABF crews came to the site at 6:55 AM. Crews had to work on the Electro Slag Weld repairs & work on miscellaneous activities on the tower. They started at 7:00 AM.

Rick, Ernest, Jose, Ma, Mike, Paul, & Randy had to work on the Transversal Indications on the Electro Slag Weld. Crews had to prepare their tools, equipments, & wait for the steel to reach the required temperature. They were done at 7:30 AM.

Rick had to work on Joint J. Face A between 9 & 13 meters. Rick had to complete excavating the weld. He started at 7:35 AM. He was done at 9:00 AM.

After that, he had to wait for the working platform to be built inside the South cell to excavate on Joints R & S, work with his crews, & work with the QA & QC on the lay outs, MT & UT on Joints E & K.

Rick had to excavate 2 locations on Joint R. Face A & 4 locations on Joint S. Face A between 9 & 13 meters. He started to excavate on Joint R at 3:30 PM. He was done at 4:50 PM.

Ernest had to work on Joint Q. Face B between 9 & 13 meters. Ernest had to clean, grind, heat, & weld. He started at 7:30 AM.

Mike had to work on Joint J. Face A between 3 & 9 meters. Mike had to clean, grind, heat, & weld. He started at 7:45 AM.

Randy had to work on Joint P. Face B between 9 & 13 meters. Randy had to weld the cover passes. He had to clean, grind, heat, & weld. He started at 7:35 AM. He was done at 11:30 AM.

After that, he had to mobilize his tools, equipments, reroute the power line to work on joint K. Face A between 9 & 13 meters. Randy had to clean, grind, heat, & weld. He started at 11:40 AM.

Ma had to work on Joint J. Face A between 9 & 13 meters. Ma had to clean & grind the weld. He started at 9:15 AM. & he had to work with the QA & QC on Joint E. Face B between 3 & 9 meters.

Paul & Jose had to work on the heating blankets, monitor the heat, supply materials, & work with all crews in all areas.

(For The Transversal Indications. For Ma 6.0 Regular Hours & 2.0 Hours Over Time. For ALL other Employees 8.0 Regular Hours & 2.0 Hours Over Time)

Joe, James, Bernie, Bonifacio, & Jesse were on the site. They had to work with the welders, VT, MT, & UT the welds. Check Joe & James's report for the welders detailed activities.



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 984

Date: 05-Dec-2013 Thursday

Bonifacio had to MT Joint K . Face A between 9 & 13 meters . James & Bernie had to MT the weld on Joint W . Face B .

Joe & Jesse had to UT Joint E . Face B between 3 & 9 meters for the entire day .

Carlos & Jose P. had to work miscellaneous activities on the tower , work on house keeping , work with all crews in all areas , & build working platform for the welders in the inner East & South cells .

Tower crews were done at 5:00 PM. They left at 5:10 PM.

Dutra crews came to the site at 7:00 AM. Crews had to work on the he pile bracing system & on the fender false work beams . They started at 7:15 AM.

Allen , Jeffery , & Steve had to work on the East barge . Allen had to weld the remaining vertical stiffeners on the false work beams , prepare the top & bottom clamps to be placed , & weld the pile caps plates & lugs . He started at 7:20 AM.

Steve had to operate the Manitowoc crane . Jeffery had to work on the rigging & he had to work with Allen .

Dave , Gilbert , James , Jason , Jon - Paul , Robert , & Walter had to work on the West barge . Crews had to work on the clamp installations , work with the divers & work on the false work beams preparations

Gilbert & Walter had to work on the false work beams . Crews had to weld the remaining vertical stiffeners & drill 50 mm. holes for the high strength rods . They started at 7:20 AM.

Robert , James , & Jason had to work on the clamps . Crews had to place the turn buckles on the top clamps , install the cables on the lower clamps , hook the clamps to the crane , fly , & set on the top of the piles . & work with the divers . They started at 7:10 AM.

Dave had to operate the Bucyrus - Eries crane . Jon Paul had to work on the rigging & he had to work with all crews .

Ballard Diving crews came to the site at 6:55 AM. Crews had to work on the pile bracing system . They had to set the clamps at the required elevations , snug , & hook the cables to the turn buckles .

Todd was the 1st diver . He went into the water at 7:15 AM. He came out at 11:05 AM. Alex was the 2nd diver . He went into the water at 11:15 AM.

Saman had to cover Ballard Diving & Dutra crews after 12:00 PM. Check Saman report for the employees names , hours , & activities .

In the office , I had to work on my report . I was done at 5:30 PM.

04-0120F4 Bid Item: 052 T-L02-TNE.052 Tower Lift 02 Tower NE Furnish structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 053 T-L01-DSE.053 Tower Lift 01 Diaphragm Tower SE Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	ERNEST CONNORS	8.00	2.00	0.00	10.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Daouk, Sami **Diary #:** 984 **Date:** 05-Dec-2013 **Thursday**

Ironworker	JNM	RANDY CLAYBORN	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	PAUL FAMBRINI	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	MICHAEL JIMENEZ	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	MAN CHUN MA	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	JOSE TORRES	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	FOR	EARL CLAYBORN	8.00	2.00	0.00	10.00	<input type="checkbox"/>

Equipment		Rental Company					
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
2297	WELDER, 600 AMP					No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00		<input type="checkbox"/>
2296	WELDER, 600 AMP					No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00		<input type="checkbox"/>
2295	WELDER, 600 AMP					No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00		<input type="checkbox"/>
2294	WELDER, 600 AMP					No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00		<input type="checkbox"/>
*E0030562	WELDING EQUIPMENT					No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00		<input type="checkbox"/>
*E0010562	WELDING EQUIPMENT					No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00		<input type="checkbox"/>

04-0120F4	Bid Item: 053	T-L01-ANE.053	Tower Lift 01 Walkway Grating and Access Tower NE
AMERICAN BRIDGE/FLUOR, A JV			

CCO-079	Bid Item: 001	T-MEP-ALS.079	Tower Base MEP
AMERICAN BRIDGE/FLUOR, A JV			

CCO-098	Bid Item: 001	T-TSD-ALS.098	Tower Skirt Details
AMERICAN BRIDGE/FLUOR, A JV			

Labor							
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
Semi-Skilled Laborer	JNM	JOSE PRADO	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Semi-Skilled Laborer	FOR	JOSE AVILA	4.00	0.00	0.00	4.00	<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	2.00	0.00	10.00	<input type="checkbox"/>