

SAS Superstructure

Location: 04-SF-80-13.2 / 13.9 Client Name: CalTrans

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 481 Const Calendar Day: 549 Date: 05-Dec-2013 Thursday Inspector Name: Soheilifard, Saman Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 am 05:00 pm Break: 00:30 Over Time: 02:00

Federal ID: Location:

Reviewer: Awal, Mohammad Approved Date: 30-May-14 Status: Approved

Weather

Temperature 7 AM 50 - 60 **12 PM** 50 - 60 **4PM**

Precipitation none Condition Rain

Working Day 🗸 If no, explain:

Diary:

Work description.

Thursday, December 5, 2013

Day 4: False Work Erection

8:00 weekly Safety Meeting;

Contacting ACMs & managers for a future assignment;

- •In the field at 11:15 where erecting false work for the fender modules is underway;
- •Note: False work is erected on the corners of the footing but not on the North, East, South, or the West sides of the footing;
- •At 14:30, EM1106 picked up the divers' equipment off the flexi float and immediately thereafter it was repositioned;
- By 15:30, the Ballard divers left the site, having successfully completing the bracing of the 6 piles on the West side of the T1 footing;
- •At 15:45, Barge EM 1106 lowered a raft for Gilbert Moya so he can continue with the welding of the 13' extension Dutra had placed on Pile #9;
- •At 16:00, Gilbert began welding the pile extension;

DUTRA MATERIALS

Paint

Paint repair underway in the South shaft at El. 53 to 71.0m. The CCC painters are at elevation 71 because once they pulled the airlines through the shaft, it was not long enough to get past this location. Therefore, they camped at this elevation and will work their way down the South shaft. There has not been much headways made here either as the painters continue with the grinding of the rusted steel for the most part. For more details on the painting operation, please refer to Stuart Ross' report.

 04-0120F4
 Bid Item:
 041
 0-000-000.041
 ERECT PRECAST CONCRETE FENDER MODULES

 DUTRA MATERIALS

 Labor

 Trade
 Class
 Name
 RT Hrs. OT Hrs. DT Hrs. Total Remarks
 Dispute



Page 1 of 4

Run date 22-Nov-14

Time

04-0120F4

04-SF-80-13.2/13.9

Self-Anchored

Suspension Bridge


3:59 PM

Daily Diary Report by Bid Item

b Name: 04-01	20F4 Inspec	ctor Name: Soheilifard	, Saman	Di	ary #: 4	81 D	ate: 05-Dec-2013	3 Thursday
Piledriver	JNM	Jason Baragan	8.00	0.00	0.00	8.00		
Operator	OTH	STEVE FRIYER	8.00	1.00	0.00	9.00		
Operator	OTH	STEVE FRIYER	0.00	0.00	0.00	0.00		
Piledriver	JNM	WALTER QUINTERO	8.00	2.00	0.00	10.00		
Piledriver	JNM	ALLEN KURPIESKI	8.00	0.00	0.00	8.00		
Piledriver	JNM	JEFF SAINZ	8.00	2.00	0.00	10.00		
Piledriver	JNM	GILBERT MAYA	8.00	2.00	0.00	10.00		
Piledriver	JNM	JON - PAUL CHENEY	8.00	1.00	0.00	9.00		
Piledriver	GEN	TREVER MURRAY	8.00	2.00	0.00	10.00		
Piledriver	APP	ROBERT UTLEY	8.00	0.00	0.00	8.00		
Piledriver	APP	JAMES SAVAGE	8.00	0.00	0.00	8.00		
Operator	OTH	DAVE AVILAS	8.00	1.00	0.00	9.00		
Operator	OTH	STEVE FRIYER	8.00	2.00	0.00	10.00		
quipment							Rental Company	
Equipment ID	Description		RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
	JTRA MATERIALS							·
*E0150358							No	
			8.00	1.00	0.00	0.00		
*E0670562	MARINE, STEE	EL BARGE					No	
			8.00	1.00	0.00	0.00		
*E0660562							No	
			3.00	0.00	0.00	0.00		
1-0120F4	Bid Item: 041	0-000-000.041	ERECT PR	ECAST	CONCR	ETE FE	NDER MODULES	
ALLAD DIVING								
abor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Disput
	LLAD DIVING							
				$\sim \sim$	0.00	8.00		
Marine Coordin		DERDK CHASE	8.00	0.00				
	ator	DERDK CHASE TODD HORNER ALEX DOSS	8.00 8.00 8.00	0.00	0.00	8.00 8.00		

Attachment






Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Soheilifard, Saman Diary #: 481 Date: 05-Dec-2013 Thursday













Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Soheilifard, Saman Diary #: 481 Date: 05-Dec-2013 Thursday



