

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 7:51 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 986 Const Calendar Day: 551 Date: 07-Dec-2013 Saturday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time: 08:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 18-Jan-14 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

Tower Activities

ABF crews came to the site at 6:55 AM. Crews had to work on the Transversal Indications on the Electro Slag Weld , & work on miscellaneous activities . They started at 7:00 AM.

Rick , Ernest , Jose , Ma , Mike , Paul , & Randy had to work on the Electro Slag Weld repairs . Crews had to prepare their tools & equipments . They were done at 7:15 AM.

Rick had to work on Joint S . Face A between 9 & 13 meters . Rick had to heat & excavate the weld he started at 7:15 AM. He was done at 8:20 AM.

After that , he had to mobilize his tools , reroute the air & power line to work on Joint P . Face A between 9 & 13 meters . He was done at 10:00 AM. He started to heat & excavate at 10:30 AM. He was done at 2:30 PM.

In addition to that , he had to work with his crews in all seas , work with the QA & QC on the lay outs & working platforms on T & V .

Ernest & Mike had to wait for Rick to finish excavating Joint S & they had to mobilize their tools , equipments . Gas & power lines to the South cell . Crews were done at 8:30 AM.

Ernest had to work on Joint R. Face A between 9 & 13 meters . Ernest had 2 spots to clean & grind . He started at 9:20 AM. He was done at 1:00 PM.

Then , he had to wait for Joe & Bernie to MT the excavated weld . Joe & Bernie were done at 1:30 PM. Ernest had to clean , grind , heat & weld . He started to weld at 1:45 PM.

Mike had to work on Joint S . Face A between 9 & 13 meters . Mike had 4 spots to clean & grind . He started at 9:25 AM. He was done at 10:00 AM. Mike had to wrap up his tools , & equipments .. He left at 10:15 AM.

Randy had to work on Joint J . Face A between 9 & 13 meters . Randy had to clean , grind , heat , & weld . He started at 7:15 AM.

Ma had to work on Joint W . Face B between 9 & 13 meters . Mike had to clean , grind the weld . He started at 7:20 AM. He was done at 11:00 AM.

After that , Ma had to mobilize his tools , & equipments to work on Joint S . Face A between 9 & 13 meters . He started to grind at 11:30 AM.

Paul & Jose had to work on the heating blankets , monitor the heat , supply materials , & work with all crews .



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 986

Date: 07-Dec-2013

Saturday

(For the Transversal Indications . For Mike 3.0 Hours Over Time . For all Other Employees 8.0 Hours Over Time .)

Joe & Jesse had to work on Joint E . Face A between 3 & 9 meters . They had to UT the welds . Jesse had to work on the Joint E the entire shift . He left at 1:30 PM.

Joe , James , Bernie & Jesse were on the site . They had to work with the welders , VT , MT , & UT the welds . Check Joe & James report for the welders detailed activities .

Carlos & Jose P had to work on house keeping inside & outside the tower , work with all crews in all areas , & built new working platforms in the inner East cell , bring materials to the site & built working platforms for Joint V . Face B above the ring beam . They started at 7:20 AM.

Tower crews were done at 2:50 PM. They had to wrap up their tools & equipments. Crews left at 3:10 PM.

In the office , I had to work on my report . I was done at 3:30 PM.

04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete
DUTRA MATERIALS
Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: DUTRA MATERIALS								
Piledriver	JNM	WALTER QUINTERO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Operator	OTH	STEVE FRIYER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Piledriver	APP	ROBERT UTLEY	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Piledriver	JNM	JON - PAUL CHENEY	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Piledriver	JNM	JEFF SAINZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Piledriver	APP	JAMES SAVAGE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Operator	OTH	DAVE AVILAS	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Piledriver	JNM	ALLEN KURPIESKI	0.00	0.00	0.00	0.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: DUTRA MATERIALS								
*E0660562							No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00			<input type="checkbox"/>
*E0650562							No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00			<input type="checkbox"/>
*E0640562	MARINE, STEEL BARGE						No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00			<input type="checkbox"/>
*E0620562							No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00			<input type="checkbox"/>
*E0110562	MARINE EQUIPMENT, DECK BARGE						No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00			<input type="checkbox"/>

04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete
BALLARD DIVING & SALVAGE
Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: BALLARD DIVING & SALVAGE								
Marine Coordinator		ALEX DOSS	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Marine Coordinator		DEREK CHASE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Marine Coordinator		TODD HORNER	0.00	0.00	0.00	0.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 986

Date: 07-Dec-2013

Saturday
04-0120F4 Bid Item: 052 T-L02-TNE.052 Tower Lift 02 Tower NE Furnish structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 053 T-L01-DSE.053 Tower Lift 01 Diaphragm Tower SE Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	RANDY CLAYBORN	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	PAUL FAMBRINI	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL JIMENEZ	0.00	3.00	0.00	3.00		<input type="checkbox"/>
Ironworker	JNM	MAN CHUN MA	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JOSE TORRES	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	ERNEST CONNORS	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	EARL CLAYBORN	0.00	8.00	0.00	8.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
2296	WELDER, 600 AMP						No	<input type="checkbox"/>
		0.00	2.00	0.00	0.00			
2295	WELDER, 600 AMP						No	<input type="checkbox"/>
		0.00	8.00	0.00	0.00			
2294	WELDER, 600 AMP						No	<input type="checkbox"/>
		0.00	8.00	0.00	0.00			
*E0030562	WELDING EQUIPMENT						No	<input type="checkbox"/>
		0.00	8.00	0.00	0.00			
*E0010562	WELDING EQUIPMENT						No	<input type="checkbox"/>
		0.00	8.00	0.00	0.00			

04-0120F4 Bid Item: 053 T-L01-ANE.053 Tower Lift 01 Walkway Grating and Access Tower NE

AMERICAN BRIDGE/FLUOR, A JV

CCO-079 Bid Item: 001 T-MEP-ALS.079 Tower Base MEP

AMERICAN BRIDGE/FLUOR, A JV

CCO-098 Bid Item: 001 T-TSD-ALS.098 Tower Skirt Details

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	JNM	JOSE PRADO	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	0.00	8.00	0.00	8.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 986

Date: 07-Dec-2013

Saturday

