

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 7:50 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 988 Const Calendar Day: 554 Date: 10-Dec-2013 Tuesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 18-Jan-14 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

Tower Activities

ABF crews came to the site at 6:55 AM. Crews had to work on the transversal Indications on the Electro Slag Weld , & work on miscellaneous activities . They started at 7:00 AM.

Rick , Ernest , Jose , Ma , Mike , Paul , Randy , & Reggie had to work Electro Slag Weld repairs . Crews had to prepare their tools & equipments . They were done at 7:15 AM.

Rick had to work on Joint T . Face between 9 & 13 meters . Rick had to heat & excavate . He started at 10:55 AM. Rick had to excavate 4 locations .

In addition to that , he had to work with crews , work with the QA & QC , & work on the lay outs on Joints , A , D , & T .

Ernest had to work on Joint P . Face A between 9 & 13 meters . Ernest had to clean , grind , heat & weld . He started at 7:25 AM.

Mike had to work on Joint S . Face A between 9 & 13 meters . Mike had He had to clean , grind , heat , & weld . He started at 7:30 AM. Mike had 3 locations to weld . He was done on the lower 2 welds at 2:40 PM.

After that , Mike had to clean & grind the top excavated area . He started at 3:10 PM.

Randy had to work on Joint J . Face A between 9 & 13 meters . Randy had to clean , grind , heat , & weld . He started at 7:20 AM.

Reggie had to work on Joint V . Face B above the ring beam . Reggie had to clean & grind the excavated 2 locations . He started at 7:30 AM. He was done at 10:00 AM.

After that , he had to mobilize & set his tools , equipments , reroute the air & power lines to work on Joint R . Face A between 9 & 13 meters . Reggie had to clean & grind the 2 welds . He started at 10:30 AM.

Ma had to work on Joint J. Face A between 9 & 13 meters . Ma had to clean & grind the weld . He started at 7:15 AM.

Paul & Jose had to work set the heating blankets where is required , monitor the heat , supply materials to the crews , reroute the air , gas , & power lines to the required locations , & work with all crews . They started at 7:15 AM.

(For the Transversal Indications . For All Employees 8.0 Regular Hours & 2.0 Hours Over Time)



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 988

Date: 10-Dec-2013 Tuesday

Joe & Jesse had to UT the weld on Joint K . Face B between 9 & 13 meters . Joe & Bernie had to MT the excavated 2 locations on Joint V . Face B .

In the afternoon , Jesse had to work on Joint E . Between 3 & 9 meters . He had to UT the weld . Jesse spilt his time in the afternoon between the Transversal Indications & Item Work .

Joe , James , Bernie , & Jesse were on the site . They had to work with the welders , VT , MT , & UT the welds . Check Joe & James 's report for the welders detailed activities .

Donale & Richard came to the site at 8:30 AM. Crews had to work on the pad eyes at 109 meters . Crews had to weld 16 pad eyes .. 4 on each tower shaft . Crews were done at 12:00 PM.

Jose Avila , Carlos , & Jose P had to work on miscellaneous activities on the tower . Crews had to prepare their tools , equipments , & bring materials to the site . They were done at 7:10 AM.

Carlos & Jose P had to work on house keeping inside & outside the tower , work with all crews , & build working platforms in the center , West , & North cells , remove the platform from the South side on the East shear plate .

The tug boats mobilized & set on the South side of the tower the concrete barge with crane , concrete mixer , 25 KG. concrete bags , concrete bucket , accessories , & water tank .

Jose Avila , Froylan , & Rogelio had to work on the concrete mixer . They had to build cantilever beam to set the mixer on & secure it , prepare to build concrete shut from the mixer to the bucket . They started at 3:30 PM.

Tower crews were done at 4:55 PM. They had to wrap up their tools & equipments . Crews left at 5:10 PM.

Dutra crews came to the site at 6:55 AM. Crews had to work on the pile bracing& jacking systems . They started at 7:00 AM.

Dave , Jon - Paul , & Walter had to work on the jacking system on the West barge . Dave had to operate the Manitowoc crane . Jon - Paul had to work won the rigging & he had to work on the jacking system with Walter . Crews had to assemble the hydraulic jacks brackets , the pile caps , the West corner center beams , & the rods . They started at 7:30 AM. Crews were done at 11:30 AM.

Robert , Gilbert , James , Jason , Jeffery , & Steve had to work on the East barge . Crews had to work with the divers . They had to fly & set the remaining clamps for the South East pile , set the cables & the turn buckles on the clamps . They started at 8:00 AM.

In addition to hat , crews had to prepare to assemble the jacking system brackets , beams , pile caps , & rods .

Ballard Diving crews came to the site at 6:55 AM. Crews had to work on the pile bracing system . The had to work on the last clamps & tension the bolts on the East side piles .

Mike was the 1st diver to go into the water at 8:25 AM. He came out at 11:00 AM.

Saman had to cover Dutra & Ballard Diving crews activities after 12:00 PM. Check Saman report for the employees names , Hours , & activities .

In the office , I had to work on my report . I was done at 5:30 PM.

04-0120F4 Bid Item: 052 T-L02-TNE.052 Tower Lift 02 Tower NE Furnish structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV



ddrRptbyBidItem

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 988

Date: 10-Dec-2013 **Tuesday**
04-0120F4 Bid Item: 053 T-L01-DSE.053 Tower Lift 01 Diaphragm Tower SE Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	REGINALD HUMPHREY	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	ERNEST CONNORS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RANDY CLAYBORN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	PAUL FAMBRINI	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL JIMENEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MAN CHUN MA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JOSE TORRES	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	EARL CLAYBORN	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
2296	WELDER, 600 AMP	8.00	2.00	0.00	0.00		No	<input type="checkbox"/>
2294	WELDER, 600 AMP	8.00	2.00	0.00	0.00		No	<input type="checkbox"/>
2293	WELDER, 600 AMP	8.00	2.00	0.00	0.00		No	<input type="checkbox"/>
2292	WELDER, 600 AMP	8.00	2.00	0.00	0.00		No	<input type="checkbox"/>
*E0010562	WELDING EQUIPMENT	8.00	2.00	0.00	0.00		No	<input type="checkbox"/>
*E0030562	WELDING EQUIPMENT	8.00	2.00	0.00	0.00		No	<input type="checkbox"/>
*E0010562	WELDING EQUIPMENT	8.00	2.00	0.00	0.00		No	<input type="checkbox"/>

04-0120F4 Bid Item: 053 T-L01-ANE.053 Tower Lift 01 Walkway Grating and Access Tower NE

AMERICAN BRIDGE/FLUOR, A JV

CCO-079 Bid Item: 001 T-MEP-ALS.079 Tower Base MEP

AMERICAN BRIDGE/FLUOR, A JV

CCO-098 Bid Item: 001 T-TSD-ALS.098 Tower Skirt Details

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Operator	JNM	RICHARD TAYLOR	0.00	2.00	0.00	2.00		<input type="checkbox"/>
Operator	JNM	MATTHEW MORTON	0.00	2.00	0.00	2.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	ROGELIO RODRIGUEZ	0.00	2.00	0.00	2.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	FROYLAN RUIZ-AYALA	0.00	2.00	0.00	2.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Daouk, Sami **Diary #:** 988 **Date:** 10-Dec-2013 **Tuesday**

Semi-Skilled Laborer	JNM	JOSE PRADO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	JOSE AVILA	4.00	2.00	0.00	6.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Equipment							Rental Company	
Equipment ID	Description		RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor:	AMERICAN BRIDGE/FLUOR, A JV							
000743	Marine, Barge, Flexifloat 1 EM1010						No	
			0.00	2.00	0.00	0.00		<input type="checkbox"/>
002321	Equipment, Crane, 90 Ton Rough Terrain						No	
			0.00	2.00	0.00	0.00		<input type="checkbox"/>