

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:54 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 484 Const Calendar Day: 554 Date: 10-Dec-2013 Tuesday

Inspector Name: Soheilifard, Saman Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 am 05:00 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 30-May-14 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 50 - 60 4PM**Precipitation** none **Condition** RainWorking Day ☒ If no, explain:**Diary:**

Dispute

Work description.

Tuesday, December 10, 2013

I came to the job site at around 12:00 spending time at the office partially due to the pursuit of next assignment. In the meantime, Sami Daouk watched over Dutra's work which was mostly the construction of the false work assemblies.

Upon my arrival, I learned that the collar on Pile #11 and the associated bracing had been installed and the bolts tensioned earlier this morning. The last dive took place at about 15:30 on Pile #7 (NE corner of the footing) and the work on this pile concluded before the end of the shift.

As can be seen in the attached photos, the focal point of Dutra's work continues to be the construction of false work beams for the erection of the fender modules.

The CCC crew in the South shaft, continued with the massive work of rust removal at Splice #1 (El. 50.3m - center of splice) and the one in the East shaft is working at El. 62.0 to 65.0m.

For more information on the CCC's progress of work in the Tower shafts, please refer to Stuart Ross' reports.

04-0120F4 Bid Item: 041 0-000-000.041 ERECT PRECAST CONCRETE FENDER MODULES**DUTRA MATERIALS****Labor**

| Trade | Class | Name | RT Hrs | OT Hrs | DT Hrs | Total | Remarks | Dispute |
|------------------------------------|-------|-------------------|--------|--------|--------|-------|---------|--------------------------|
| Contractor: DUTRA MATERIALS | | | | | | | | |
| Supervisor | | Dave Lumsden | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Piledriver | JNM | Jason Baragan | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Piledriver | JNM | LUKE HUDSON | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Piledriver | JNM | WALTER QUINTERO | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Piledriver | JNM | GILBERT MAYA | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Piledriver | JNM | JON - PAUL CHENEY | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Piledriver | APP | ROBERT UTLEY | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Piledriver | APP | JAMES SAVAGE | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Operator | OTH | DAVE AVILAS | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Operator | OTH | STEVE FRIYER | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Soheilifard, Saman Diary #: 484 Date: 10-Dec-2013 Tuesday

04-0120F4 Bid Item: 041 0-000-000.041 ERECT PRECAST CONCRETE FENDER MODULES

BALLAD DIVING

Labor

| Trade | Class | Name | RT Hrs | OT Hrs | DT Hrs | Total | Remarks | Dispute |
|----------------------------------|-------|-------------|--------|--------|--------|-------|---------|--------------------------|
| Contractor: BALLAD DIVING | | | | | | | | |
| Marine Coordinator | | DERDK CHASE | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Marine Coordinator | | TODD HORNER | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Underwater Diver | | ALEX DOSS | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |

Attachment



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Soheilifard, Saman

Diary #: 484

Date: 10-Dec-2013

Tuesday

