

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 7:49 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 989 Const Calendar Day: 555 Date: 11-Dec-2013 Wednesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 18-Jan-14 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

Tower activities

ABF crews came to the site at 6:55 AM. Crews had to work on the pedestal concrete closure pour , work on the Transversal Indications on the Electro Slag weld , & work on miscellaneous activities . They started at 7:00 AM.

Rick , Ernest , Jose , Ma , Mike , Paul , Randy , & Reggie had to work on the Electro Slag Weld repairs . Crews had to prepare their tools & equipments . They were done at 7:15 AM.

Rick had to work on Joint J . Face A between 9 & 13 meters . Rick had to heat , & excavate . He had problem with the air compressor . Rick had to wait until a new compressor was delivered to the site at 9:20 AM. He started at 9:30 AM. He was done at 1:00 PM.

In addition to that , he had to work with his crews & work with the QA & QC .

Ernest had to work on Joint P . Face A above the ring beam . Ernest had to clean , grind , heat , & weld . He started at 7:20 AM.

Mike had to work on the 4th weld on Joint S . Face A between 9 & 13 meters . Mike had to clean , grind , heat , & weld . He started at 7:30 AM.

Randy had to work on Joint J . Face A between 9 & 13 meters . Randy had to clean , grind , heat , & weld . He started at 7:15 AM. He was done at 9:30 AM.

After that , he had to mobilize his tools , equipments, reroute the power & gas limes , set , & weld on Joint V . Face B above the ring beam . Randy has to weld 2 locations. He had to clean , grind , heat , & weld . He started at 10:30 AM.

Reggie had to work on Joint R . Face A between 9 & 13 meters . Reggie had to clean & grind the weld . He started at 7:30 AM.

Ma had to work on Joint J . Face A between 3 & 9 meters . Ma had to clean & grind the weld . He started at 7:15 AM. He was done at 10:00 AM.

After that , Ma had to mobilize his tools & equipments to work on Joint T . Face A between 9 & 13 meters . Ma had to clean & grind the lower excavated areas . He started at 10:30 AM.

Paul & Jose had to set the heating blankets where is required , monitor the heat , supply materials to the crews , reroute the air , gas , & power lines to the required locations , & work with all crews . They started at 7:15 AM.



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 989

Date: 11-Dec-2013

Wednesday

(For the Transversal Indications . For All Employees 8.0 Regular Hours & 2.0 Hours Over Time)

Jesse had to work on Joint E . Faces A & B between 3 & 13 meters for 3.0 houts . He started at 8:00 AM. Joe & Jesse had to UT joint J . Face A between 3 & 9 meters .

Joe , Bernie , & Jesse were on the site . They had to work with the welders , VT , MT , & UT the welds . Check Joe 's report for the welders detailed activities .

Jose Avila , Carlos , Froylan , Jose P , Jose Avilos , & Rogelio had to work on the pedestal closure pour . Crews had to built shut for the concrete mixer , clean inside the forms , & wet the side walls on the South side corners . They were done at 9:50 AM.

After that , Jose Avila , & Rogelio had to work on the bucket . Froylan & Jose Avilos had to work on the mixer . Carlos had to work inside the skirt . Crews started to mix the concrete at 10:35 AM.

Richard flew the 1st bucket to the South East pedestal at 10:45 AM. Then , to the South West corner . Crews were done at 11:55 AM. Crews had to clean the mixer & the buckets , wrap up , & clean the site . They were done at 1:30 PM. 82 - 25 Kg. Sacks were used for today 's pour .

The tug boats have to mobilize the barge to the North side of the tower in order to work on the North side pedestals .

Richard had to operate the Grove crane . Mathew had to work on the rigging & he had to work with the crews on the concrete pour . Richard & Mathew were done at 1:15 PM. They left at 1:20 PM. Froylan , Rogelio & Jose Avilos left at 1:40 PM.

Jose P had to work on house keeping inside & outside the tower . He was done at 12:00 PM. He left to work on E - 2 left at 12:30 PM.

In the afternoon , Carlos had to work on house keeping inside & outside the tower , work with the other crews , & prepare to built working platforms for the welders .

Tower crews were done at 4:55 PM. They had to wrap up their tools & equipments . Crews left at 5:10 PM.

Dutra crews came to the site at 6:55 AM. Crews had to work on the false work erections & work with the divers . They started at 7:00 AM.

Dave , Jon - Paul , & Walter had to work on the West barge . Walter had to weld 4 lifting lugs on each of the center beams . He started at 7:15 AM. He was done at 10:00 AM.

Dave had to operate the crane . Jon - Paul had to work on the rigging & work with all crews . Dave flew the South West center beam for the fender false work at 9:10 AM. It was set on the pile & on the corbel at 9:35 AM. The crane was released at 9:40 AM.

Robert , James , & Gilbert had to work with the diver & the crane setting the beam, & they had to prepare the East side center beams for erection .

Dave flew the 2nd beam for the North West side at 10:35 AM. The beam did not fit properly on the pile . The upper clamp was high . Crews had to pull the beam out of the site , set it on the barge , & lower the clamp below the beam . They were done at 12:00 PM.

Steve , Jason , & Jeffery had to work on the East barge . Steve had to operate the Manitowoc crane . Jeffery had to work on the rigging & work with the other crews . Crews had to prepare the East side center beams , & they had to work with the West side crews on he center beams erections .

Ballard Diving crews came to the site at 6;50 AM. Crews had to work on the pile bracing system & work on the center beam erections on the West side .

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 989

Date: 11-Dec-2013 **Wednesday**

Steve was the 1st diver to put his gear on . He went into the water at 8:10 AM. He had to tension the clamp bolts on the West side , pull 2 plugs , & work on the center beams . He came out at 12:00 PM.

Saman had to cover Dutra & Ballard Diving crews activities after 12:00 PM. Check Saman 's report for the employees names , hours , & activities .

In the office , I had to work on my report , work with Laraine on the Transversal Indications tracking sheet . I was done at 5:30 PM.

04-0120F4 Bid Item: 052 T-L02-TNE.052 Tower Lift 02 Tower NE Furnish structural steel (bridge tower)
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 053 T-L01-DSE.053 Tower Lift 01 Diaphram Tower SE Erect structural steel (bridge tower)
AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	REGINALD HUMPHREY	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RANDY CLAYBORN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	PAUL FAMBRINI	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL JIMENEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MAN CHUN MA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JOSE TORRES	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	ERNEST CONNORS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	EARL CLAYBORN	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
*E0010562	WELDING EQUIPMENT						No	
		8.00	2.00	0.00	0.00			<input type="checkbox"/>
2295	WELDER, 600 AMP						No	
		8.00	2.00	0.00	0.00			<input type="checkbox"/>
2294	WELDER, 600 AMP						No	
		8.00	2.00	0.00	0.00			<input type="checkbox"/>
2293	WELDER, 600 AMP						No	
		8.00	2.00	0.00	0.00			<input type="checkbox"/>
2292	WELDER, 600 AMP						No	
		8.00	2.00	0.00	0.00			<input type="checkbox"/>
*E0010562	WELDING EQUIPMENT						No	
		8.00	2.00	0.00	0.00			<input type="checkbox"/>
*E0030562	WELDING EQUIPMENT						No	
		8.00	2.00	0.00	0.00			<input type="checkbox"/>
*E0010562	WELDING EQUIPMENT						No	
		8.00	2.00	0.00	0.00			<input type="checkbox"/>

04-0120F4 Bid Item: 053 T-L01-ANE.053 Tower Lift 01 Walkway Grating and Access Tower NE
AMERICAN BRIDGE/FLUOR, A JV



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Daouk, Sami Diary #: 989 Date: 11-Dec-2013 Wednesday

CCO-079 Bid Item: 001 T-MEP-ALS.079 Tower Base MEP
 AMERICAN BRIDGE/FLUOR, A JV

CCO-098 Bid Item: 001 T-TSD-ALS.098 Tower Skirt Details
 AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	APP	ROGELIO RODRIGUEZ	6.00	0.00	0.00	6.00		<input type="checkbox"/>
Operator	JNM	RICHARD TAYLOR	6.00	0.00	0.00	6.00		<input type="checkbox"/>
Operator	APP	MATTHEW MORTON	6.00	0.00	0.00	6.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE AVALOS	6.00	0.00	0.00	6.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE PRADO	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	JOSE AVILA	6.00	0.00	0.00	6.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
000743	Marine, Barge, Flexifloat 1 EM1010	6.00	0.00	0.00	0.00		No	<input type="checkbox"/>
002321	Equipment, Crane, 90 Ton Rough Terrain	6.00	0.00	0.00	0.00		No	<input type="checkbox"/>