

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 8:56 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 369 Const Calendar Day: 557 Date: 13-Dec-2013 Friday
Inspector Name: Feather, Bernard Title: Transportation Engineer
Inspection Type: Intermittent
Shift Hours: 08:00 am 05:00 pm Break: 01:00 Over Time:
Federal ID:
Location:
Reviewer: Shedd, Bill Approved Date: 20-Nov-14 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM

12 PM

4PM

Precipitation

Condition overcast, low fog, cool

Working Day ☒ If no, explain:**Diary:**

Dispute

General Comments

Track progress of FWS chlorination of 2 1/2" DW and 2" Tower water lines. Misc. MEP paperwork and wrtie diaries. Process December Estimate Q-Sheets.

**04-0120F4 Bid Item: 124 0-000-000.124 DOMESTIC WATER (2NPS) (T1 TOWER)**

F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Welder	JNM	RICHARD KIIKVEE	3.50	0.00	0.00	3.50		<input type="checkbox"/>
Plumber/Pipefitter	JNM	NARCISO BIAGI	3.50	0.00	0.00	3.50		<input type="checkbox"/>
Plumber/Pipefitter	FOR	TOM COLOMBO	3.50	0.00	0.00	3.50		<input type="checkbox"/>

Diary:

Dispute

Pipe Testing 124 0-000-000.124

Starting at 0730, the FWS crew, including Josh Johnson, met with Barrett Marine to take chloride readings of the water in the 2" Tower Water Line. The chloride level was maintained overnight and the line deemed sufficiently sanitized.



At 0830, the crew began draining the water into a rented water truck. The system was drained by 1000 and the crew collected hoseline and other equipment until 1030. After they returned to the yard, the crew spent 30 minutes packing away the chloride testing material.

CCO-342 Bid Item: 001 0-LCL-ELS.342 Lane Closures

F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Welder	JNM	RICHARD KIIKVEE	2.50	0.00	0.00	2.50		<input type="checkbox"/>
Plumber/Pipefitter	JNM	NARCISO BIAGI	2.50	0.00	0.00	2.50		<input type="checkbox"/>
Plumber/Pipefitter	FOR	TOM COLOMBO	2.50	0.00	0.00	2.50		<input type="checkbox"/>

Diary:

Dispute

Mobilization to and demobilization from job site 001 0-LCL-ELS.342

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Feather, Bernard

Diary #: 369

Date: 13-Dec-2013 **Friday**

The FWS crew, including Josh Johnson, arrived at Pier 7 at 0600 and began loading equipment for the day's operation. The closure was established by 0700, and the crew was at the EB bridge, at the tower access by 0730 ready to start the day's activities.

The crew concluded the work at 1030. Rick Kiikvee spent approximately an hour returning to the site, then using the water truck to spread dust control water on Burma road. Narciso B. and Josh J. spent an hour returning to Pier 7 and stowing their equipment.

The crew used three crew trucks and a portapotty in the day's operations.