

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 7:47 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 992 Const Calendar Day: 560 Date: 16-Dec-2013 Monday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 18-Jan-14 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

**Tower activities**

ABF crews came to their site after the safety meeting at 7:30 AM. Crews had to work on the Transversal Indications on the Electro Slag Weld & work on miscellaneous activities . They started at 7:35 AM.

Mike , Jose , & Ma had to work on the Transversal Indications on the Electro Slag Weld repairs . Crews had to prepare their tools & equipments . They were done at 8:00 AM.

Mike had to work on Joint T . Face A between 9 & 13 meters . He had 2 locations to weld . Mike had to clean , grind , heat , & weld . He started at 8:15 AM. He was done on the 1st weld at 2:30 PM.

He started the 2nd weld at 2:35 PM. .

Ma had to work on Joint S . Face A between 9 & 13 meters . Ma had to clean & grind the weld . He started at 8:00 AM. He was done at 10:00 AM.

After that , he had to mobilize & set on Joint P . Face B between 9 & 13 meters . Ma had to clean , & grind the weld . He started at 10:30 AM.

Jose had to work on the heating blankets , monitor the heat , work with the other crews , & supply materials to the crews . He started at 7:45 AM.

In addition to that , Jose had to clean Joints R & S . Face B above the ring beam . He had to remove the paint for the QA & QC to UT the back of the welds .

( For the Transversal Indications . For All Employees 8.0 Regular Hours & 2.0 Hours Over Time )

Joe , James , Bonifacio , & Jesse were on the site . They had to work with the welders , VT , MT , & UT the welds . Check Joe & James 's report for the welders detailed activities .

Joe & Jesse had to UT joint S . 3 locations .

Jose Avila , Carlos , & Rogelio had to work on miscellaneous activities .Crews had to prepare their tools & equipments. They were done at 7:45 AM.

Jose had to work on the pedestal closure concrete repairs . He had to grind , clean , remove the excess concrete , & smooth the edges of the concrete

He started on the South West corner at 9:00 AM. Then , on the South East corner . He was done on the South East corner at 2:00 PM.

In addition tot hat , he had to work with Carlos on house keeping . He was done at 2:30 PM.



## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 992

Date: 16-Dec-2013

Monday

Carlos had to work on house keeping inside & outside the tower & work with the other crews ,

Rogelio had to work on the concrete repairs on top of the footing box , inside the skirt . He had to cut , & chip the old grout . He started at 9:00 AM. Rogelio was called at 10:30 AM. to work on E - 2 . He left at 10:40 AM.

Tower crews were done at 4:55 PM. They had to wrap up their tools & equipments. Crews left at 5:10 PM.

Dutra crews came to the site at 7:00 AM. Crews had to work on the fender false work erection on the West side . They had to erect the North West side cross beams .

The East barge was mobilized out of the site to the North Side of the tower . Steve , Jeffery , & Jon - Paul were on the East barge . No other activities were done on the EM 1106 barge .

Robert , Dave , Gilbert , James , Jason , Luke , & Walter had to work on the West barge . Crews had to hook the North side cross beam to the crane , fly , set on the top of the center beam , pull out of the water , cut the beam , fly , & set it on the center beam . They started at 8:25 AM. Crews were done at 9:25 AM.

After that , crews had to work on the South side beam . They had to set the pile cap & rods . They were done at 11:00 AM. Following the same procedures as on the previous beam Dave flew the beam at 11:10 AM. Crews were done at 12:00 PM.

In the afternoon , Gilbert & Walter had to weld the pile caps on the center & North piles on the North West corner . Crews started at 1:20 PM. They were done at 2:40 PM.

Luke had to work with the surveyors . He had to remove the plywood covers on the top of the footing box , & cover the top of the box when the surveyors are done .

Dutra crews had to wrap up their tools , equipments , & pull the boat out of the water . They were done at 3:00 PM. Crews left at 3:05 PM.

Ballard Diving crews came to the site at 6:55 AM. Alex , Derek , & Todd had to work on the West side cross beams erections . They started at 7:00 AM.

Todd was the 1st diver to go into the water at 8:30 AM. He had to mark the North West cross beams for the North West corner in order to cut the beams . set the beams in place the 2nd time & , & secure them with bridge clamps . Todd came out of the water at 11:55 AM.

In the afternoon , Todd had to tension the rods on the West side clamps . He went into the water at 1:15 PM. He was done at 2:30 PM. He came out at 2:35 PM.

After that , Alex , Derek , & Todd had to wrap up their tools , equipments , & gears . They were done at 3:00 PM. Crews left at 3:05 PM.

Saman & I had to work on Dutra & Ballard Diving crews activities within the day . Check Saman report for the employees names & hours .

In the office , I had to work on my report . I was done at 5:30 PM.

04-0120F4 Bid Item: 052 T-L02-TNE.052 Tower Lift 02 Tower NE Furnish structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 053 T-L01-DSE.053 Tower Lift 01 Diaphragm Tower SE Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

### Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor:	AMERICAN BRIDGE/FLUOR, A JV							



## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4    **Inspector Name:** Daouk, Sami    **Diary #:** 992    **Date:** 16-Dec-2013    **Monday**

Ironworker	JNM	MICHAEL JIMENEZ	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	MAN CHUN MA	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	JOSE TORRES	8.00	2.00	0.00	10.00	<input type="checkbox"/>

  

Equipment						Rental Company	
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV							
2292	WELDER, 600 AMP					No	
		8.00	2.00	0.00	0.00		<input type="checkbox"/>
*E0030562	WELDING EQUIPMENT					No	
		8.00	2.00	0.00	0.00		<input type="checkbox"/>
*E0010562	WELDING EQUIPMENT					No	
		8.00	2.00	0.00	0.00		<input type="checkbox"/>

  

<b>04-0120F4</b>	<b>Bid Item: 053</b>	<b>T-L01-ANE.053</b>	<b>Tower Lift 01 Walkway Grating and Access Tower NE</b>
AMERICAN BRIDGE/FLUOR, A JV			

  

<b>CCO-079</b>	<b>Bid Item: 001</b>	<b>T-MEP-ALS.079</b>	<b>Tower Base MEP</b>
AMERICAN BRIDGE/FLUOR, A JV			

  

<b>CCO-098</b>	<b>Bid Item: 001</b>	<b>T-TSD-ALS.098</b>	<b>Tower Skirt Details</b>
AMERICAN BRIDGE/FLUOR, A JV			

  

Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	APP	ROGELIO RODRIGUEZ	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	JOSE AVILA	7.00	0.00	0.00	7.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	2.00	0.00	10.00		<input type="checkbox"/>