

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 7:45 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 996 Const Calendar Day: 564 Date: 20-Dec-2013 Friday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 18-Jan-14 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

**Tower Activities**

ABF crews came to the site at 6:55 AM. Crews had to work on the transversal Indications on the Electro Slag Weld , & work on miscellaneous activities . They started at 7:00 AM.

Rick , Jose , Ma , Mike , Paul , & Randy had to work on the Electro Slag Weld repairs . Crews had to prepare their tools & equipments. They were done at 7:20 AM.

Rick had to work on Joint T . Face A between 9 & 13 meters . Rick had to heat & excavate the weld . He started at 7:30 AM. He was done at 11:30 AM.

After that , he had to mobilize his tools , equipments , reroute the air & power lines , set , & work on Joint E . Face A between 9 & 13 meters . He had to wait for the crews to modify the working platform , lay out for the excavation set the heating blanket . He started to work on Joint E at 3:00 PM.

Mike had to work on Joint J . Face A between 9 & 13 meters . Mike had to clean , grind , heat , & weld . He started at 7:20 AM. He was done at 1:50 PM.

After that , Mike had to wrap up his tools , equipments, mobilize , & set on Joint P face A above the ring beam . Mike had to finish excavating the weld . He started to excavate & clean the weld at 2:30 PM.

Randy had to work on Joint V . Face B above the ring beam . Randy had to clean , grind , heat , & weld . He started at 7:20 AM.

Ma had to work on Joint P . Face B between 9 & 13 meters . Ma had to clean & grind the weld . He started at 7:20 AM. He was done at 10:00 AM.

After that , Ma had to mobilize his tools , equipments , set , clean , & grind the weld on Joint T . Face A between 9 & 13 meters . Ma started at 12:40 PM.

Paul & Jose had to work on the heating blankets , monitor the heat , supply materials , & work with all crews . They started at 7:15 AM.

In addition to that , crews had to set blankets & reroute the air & power lines to work on Joint P , & prepare to excavate Face A above the ring beam . Crews were done at 11:00 AM.

Jose had to excavate the weld on Joint P . He started to excavate at 11:10 AM. He was done at 12:00 PM.

Paul had to work with Rick on Joint E . Face A between 9 & 13 meters . He started at 12:40 PM. to the end of the shift

( For The Transversal Indications . For Rick & Paul 5.0 Regular Hours . For Mike , Ma , Jose , & Randy 8.0 Regular Hours & 2.0 Hours Over Time )



## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4

**Inspector Name:** Daouk, Sami

**Diary #:** 996

**Date:** 20-Dec-2013 **Friday**

Joe , James , Bernie , Bonifacio , & Jesse were on the site . They had to work with the welders , VT , MT , & UT the welds . Check Joe & James 's report for the welders detailed activities . Joe left at 12:00 PM.

Vector , Carlos , Jose Avalos , Jose P , & Rogelio had to work on miscellaneous activities on the tower . Crews had to bring materials to the site , prepare their tools . They were done at 7:15 AM.

Vector , Carlos , Jose A. , & Rogelio had to work on the top of the concrete inside the skirt . Crews had to vacuum the holes , apply cement glue , mix the concrete repair mix , fill the holes , brush , & apply curing compound . They started at 7:15 AM. Crews were done at 9:40 AM.

After that , Carlos & Jose A. had to clean the side , pull out of the site the excess materials , tools , equipments , & work on house keeping .

Jose A was done at 11:30 AM. He left at 12:00 PM. Carlos was done at 3:00 PM. He left at 3:10 PM.

Vector & Rogelio had to work on the concrete repair outside the tower . Crews had to lay out , cut , chip , & clean the top of the concrete . They started on the East side at 11:00 AM. Crews were done at 1:30 PM. They started on the West side at 1:45 PM. Rogelio was done at 4:50 PM.

Jose P . Had to work on house keeping inside the tower , work with the other crews , & work on the working platform for the welders where is needed . He started at 7:15 AM.

Tower crews were done at 5:00 PM. They had to wrap up their tools & equipments . Crews left at 5:10 PM.

In the office , I had to work on my report . I was done at 5:30 PM.

<b>04-0120F4</b>	<b>Bid Item:</b> 052	<b>T-L02-TNE.052</b>	<b>Tower Lift 02 Tower NE Furnish structural steel (bridge tower)</b>
------------------	----------------------	----------------------	---

AMERICAN BRIDGE/FLUOR, A JV

<b>04-0120F4</b>	<b>Bid Item:</b> 053	<b>T-L01-DSE.053</b>	<b>Tower Lift 01 Diaphragm Tower SE Erect structural steel (bridge tower)</b>
------------------	----------------------	----------------------	---

AMERICAN BRIDGE/FLUOR, A JV

### Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	RANDY CLAYBORN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	PAUL FAMBRINI	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL JIMENEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MAN CHUN MA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JOSE TORRES	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	EARL CLAYBORN	8.00	2.00	0.00	10.00		<input type="checkbox"/>

### Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
2294	WELDER, 600 AMP	8.00	2.00	0.00	0.00	No		<input type="checkbox"/>
2293	WELDER, 600 AMP	8.00	2.00	0.00	0.00	No		<input type="checkbox"/>
2292	WELDER, 600 AMP	8.00	2.00	0.00	0.00	No		<input type="checkbox"/>
*E0010562	WELDING EQUIPMENT	8.00	2.00	0.00	0.00	No		<input type="checkbox"/>



## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4    **Inspector Name:** Daouk, Sami    **Diary #:** 996    **Date:** 20-Dec-2013    **Friday**

*E0030562	WELDING EQUIPMENT	8.00	2.00	0.00	0.00	No	<input type="checkbox"/>
*E0010562	WELDING EQUIPMENT	8.00	2.00	0.00	0.00	No	<input type="checkbox"/>

<b>04-0120F4</b>	<b>Bid Item: 053</b>	<b>T-L01-ANE.053</b>	<b>Tower Lift 01 Walkway Grating and Access Tower NE</b>
AMERICAN BRIDGE/FLUOR, A JV			

<b>CCO-079</b>	<b>Bid Item: 001</b>	<b>T-MEP-ALS.079</b>	<b>Tower Base MEP</b>
AMERICAN BRIDGE/FLUOR, A JV			

<b>CCO-098</b>	<b>Bid Item: 001</b>	<b>T-TSD-ALS.098</b>	<b>Tower Skirt Details</b>
AMERICAN BRIDGE/FLUOR, A JV			

<b>Labor</b>								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	JNM	VICTOR HERNANDEZ	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE AVALOS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	ROGELIO RODRIGUEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE PRADO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	0.00	0.00	8.00		<input type="checkbox"/>