

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 6:30 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 331 Const Calendar Day: 565 Date: 21-Dec-2013 Saturday

Inspector Name: Altamirano, Victor Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

Work description.

Inspector: Victor Altamirano (8 hours OT)

Date: 122113 (Saturday)

Location: West of OTD building test area

Weather: 39 Deg.

Field Work –

Workers started threading the remaining length of Jacking rod 7 into the coupler. Workers reached the 8" engagement length around 8am. We instructed the workers to cut 2" and 3" from a spare nut from TR 1 – 4 in order to run a nut on the jacking end to see if the nut would thread. The workers tried using a chop saw and portable bandsaw to cut the two nuts but did not have success. They instead used a Dewalt disc grinder to slice the two nuts. A generator was used to power the grinder. After lunch, workers were able to thread the 2" spare nut on the jacking rod. They spent the rest of the day trying to thread the 3" nut. The laborer was working on achieving the correct height for the wooden supports for jacks at TR 10.

Office Work -

I finalized diaries.

Equipment -

3 radios for 22 OT hours.

Extendable Forklift for 2 OT hours.

1 Hyster 80 Forklift for 2 OT hours.

110 kW Generator for 4 OT hours.

Kubota Cart for 12 OT hours.

20' K-rail (26 k-rails were being rented for the Department)

10' k-rail (7 k-rails were being rented for the Department)

Ten (10) total 12"x12" crane mats that were 5'x16' each.

Four (4) total 12"x12" crane mats that were 5'x7' each

CCO-314 Bid Item: 001 0-RRR-EFA.314 E2 Remove, Replace & Test Rods

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	JNM	CARLOS GARCIA	0.00	6.00	0.00	6.00		<input type="checkbox"/>
Ironworker	APP	ROBERT MARTELL	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	0.00	8.00	0.00	8.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Altamirano, Victor

Diary #: 331

Date: 21-Dec-2013

Saturday

