

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 7:43 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 1000 Const Calendar Day: 571 Date: 27-Dec-2013 Friday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 18-Jan-14 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

**Tower Activities**

ABF crews came to the site at 6:55 AM. Crews had to work on the Transversal Indications on the Electro Slag Weld, work on the skirt, & work on miscellaneous activities. They started at 7:00 AM.

Rick, Ernest, Jose, Ma, Mike, Paul, Reggie, & Zack had to work on the Transversal Indications on the Electro Slag Weld. Crews had to prepare their tools & equipments. They were done at 7:15 AM.

Rick had to work on Joint P. Face A between 3 & 9 meters. Rick had to wait for the crews to built working platform, set the heating blankets, mobilize his tools & equipments to excavate on Joint P. He was done at 11:00 AM. Rick was called to post bond excavating Joint P. Face A until further notice.

After that, he had to mobilize, & set on Joint K. Face A between 3 & 9 meters. Rick had to heat & excavate. He started at 3:00 PM.

Ernest had to work on Joint T. Face A between 9 & 13 meters. Ernest had to clean, grind, heat, & weld. He started at 7:20 AM. he was done at 4:50 PM.

Mike had to work on Joint E. Face A between 9 & 13 meters. Mike had to clean, grind, heat, & weld. He started at 7:25 AM. He was done at 4:30 PM.

After that, Mike had to wrap up his tools, equipments, & prepare to mobilize to a new location.

Randy had to work on Joint E. Face B between 3 & 9 meters. Randy had to clean, grind, heat, & weld. he started at 7:30 AM.

Ma had to work on Joint V. Face A between 9 & 13 meters. Ma had to clean & grind. He started at 7:20 AM.

Reggie had to work on Joint K. Face A between 9 & 13 meters. Reggie had to clean & grind. He started at 7:30 AM. He was done at 10:00 AM.

After that, He had to work with Rick on Joint P. Then on Joint J to the end of the shift.

Jose & Paul had to work on the heating blankets, monitor the heat, supply materials, & work with all crews.

Crews split their times between the Transversal Indication & item work.

Zack had to work on Q. face A between 3 & 9 meters. Zack had to clean & grind the excavates areas. He started at 7:20 AM.

( For The Transversal Indications. For Rick, Ernest, Ma, & Reggie 8.0 Regular Hours & 2.0 Hours Over



## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4

**Inspector Name:** Daouk, Sami

**Diary #:** 1000

**Date:** 27-Dec-2013

**Friday**

Time )

( For The Transversal Indications . For Jose & Paul 5.0 Regular Hours & 1.0 Hours Over Time ) )

( For The Transversal Indications . For Carlos 3.0 Regular Hours & 2.0 Hours Over Time )

( For The Transversal Indications . For Jonathon 2.0 Hours Over Time )

Ed & Jesse had to UT Joint J . Face B between 9 & 13 meters . Bernie & Bonifacio had to MT Joint K Face A between 3 & 9 meters & Joint V . Face A between 9 & 13 meters .

Ed , James , Bernie , Bonifacio , & Jesse were on the site . They had to work with the welders . VT , MT , & UT the welds . Check Ed & James 's report for the welders detailed activities .

Carlos , Froylan , Froylan Jr. , & Jose had to work on miscellaneous activities on the tower . Crews had to work on house keeping , work with the other crews , assemble & disassemble working platforms where is needed . They started at 7:15 AM.

Jonathan & Carlos had to work on the rig beam . Crews had to set the new shims & install the permanent bolts . They started at 7:20 AM.

In the afternoon , Carlos joined the welders . He had to work on Joint P . Face A above the ring beam . Carlos had to clean & grind the weld . He started at 12:45 PM.

Roger Joined Jonathon on the ring beam at 1:00 PM. Crews had to set the remaining 4 shims & install bolts . Crews were done at 2:50 PM. They had to wrap their tools & equipments. They were done at 3:00 PM.

Roger left at 3:10 PM.

Jonathon joined the welders . He had to work on Joint J . Face A between 9 & 13 meters . Jonathon had to clean & grind the weld . He started at 3:15 PM.

Tower crews were done at 4:55 PM. They had to wrap up their tools & equipments. Crews left at 5:10 PM.

In the office , I had to work on my report . I was done at 5:30 PM.

**04-0120F4 Bid Item: 052 T-L02-TNE.052 Tower Lift 02 Tower NE Furnish structural steel (bridge tower)**

AMERICAN BRIDGE/FLUOR, A JV

**04-0120F4 Bid Item: 053 T-L01-DSE.053 Tower Lift 01 Diaphragm Tower SE Erect structural steel (bridge tower)**

AMERICAN BRIDGE/FLUOR, A JV

### Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	ROGELIO RUIZ	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Ironworker	JNM	JONATHAN CANITES	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS ALVERADO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	ZACHARIAH MACDONALD	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	REGINALD HUMPHREY	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RANDY CLAYBORN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	PAUL FAMBRINI	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL JIMENEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MAN CHUN MA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JOSE TORRES	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	ERNEST CONNORS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	EARL CLAYBORN	8.00	2.00	0.00	10.00		<input type="checkbox"/>

### Equipment

Rental Company

## Daily Diary Report by Bid Item

**Job Name: 04-0120F4**
**Inspector Name: Daouk, Sami**
**Diary #: 1000**
**Date: 27-Dec-2013**
**Friday**

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute	
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
*E0010562	WELDING EQUIPMENT					No	<input type="checkbox"/>	
2295	WELDER, 600 AMP	8.00	2.00	0.00	0.00	No	<input type="checkbox"/>	
2294	WELDER, 600 AMP	8.00	2.00	0.00	0.00	No	<input type="checkbox"/>	
2293	WELDER, 600 AMP	8.00	2.00	0.00	0.00	No	<input type="checkbox"/>	
2292	WELDER, 600 AMP	8.00	2.00	0.00	0.00	No	<input type="checkbox"/>	
*E0010562	WELDING EQUIPMENT	8.00	2.00	0.00	0.00	No	<input type="checkbox"/>	
*E0030562	WELDING EQUIPMENT	8.00	2.00	0.00	0.00	No	<input type="checkbox"/>	
*E0010562	WELDING EQUIPMENT	8.00	2.00	0.00	0.00	No	<input type="checkbox"/>	
		8.00	2.00	0.00	0.00		<input type="checkbox"/>	
<b>04-0120F4      Bid Item: 053      T-L01-ANE.053      Tower Lift 01 Walkway Grating and Access Tower NE</b>								
AMERICAN BRIDGE/FLUOR, A JV								
<b>CCO-079      Bid Item: 001      T-MEP-ALS.079      Tower Base MEP</b>								
AMERICAN BRIDGE/FLUOR, A JV								
<b>CCO-098      Bid Item: 001      T-TSD-ALS.098      Tower Skirt Details</b>								
AMERICAN BRIDGE/FLUOR, A JV								
<b>Labor</b>								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	APP	JR. FROYLAN RUIZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE PRADO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	FROYLAN RUIZ-AYALA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	2.00	0.00	10.00		<input type="checkbox"/>