

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 8:35 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 519 Const Calendar Day: 571 Date: 27-Dec-2013 Friday

Inspector Name: Feather, Bernard Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 08:00 am 05:00 pm Break: 01:00 Over Time:

Federal ID:

Location:

Reviewer: Shedd, Bill

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition not recorded

Working Day ☒ If no, explain:**Diary:**

Dispute

General Comments

Track progress of FWS mechanical piping installation. Misc MEP paperwork and write diaries.

☐**CCO-187 Bid Item: 001 0-MSI-EFA.187 MEP/Structural Interferences**

F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Welder	JNM	RICHARD KIIKVEE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	NARCISO BIAGI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Plumber/Pipefitter	FOR	TOM COLOMBO	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Diary:

Dispute

Mechanical Piping 001 0-MSI-EFA.187

The FWS crew, including Josh Johnson, worked from a closure of the #1 lane of the EB bridge. The crew worked on setting up access and beginning the installation the PS-14 similar at Hinge AE per the direction given in RFI 3260.

☐

The crew used three crew trucks, a 70 amp welding machine, a 2.5 HP generator, and small tools in performance of this work.

CCO-354 Bid Item: 001 0-FWS-ELS.354 CIC - Mechanical Impacts - F.W. Spencer

F.W. SPENCER AND SON, INC

Diary:

Dispute

Mechanical Change of 001 0-FWS-ELS.354

Mobilization to and from the bridge is paid under the CCO 187 work for the shift.

☐

In addition to the equipment used in the performance of the work, the crew used a towed port-a-potty which is paid via monthly invoice under CCO 354.

