

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 7:43 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 1001 Const Calendar Day: 574 Date: 30-Dec-2013 Monday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 18-Jan-14 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

Tower Activities

ABF crews came to the site after the safety meeting at 7:30 AM. Crews had to work on the Transversal Indications on the Electro Slag Weld , work on the ring beam , & work on miscellaneous activities . They started at 7:35 AM.

Mike , Ernest , Guowu , Jose , Ma , Paul , Randy , & Reggie had to work on the Electro Slag Weld repairs .

Crews had to prepare their tools & equipments. They were done at 8:00 AM.

Mike had to work on Joint E . Face B between 9 & 13 meters . Mike had to wait for Wu to clean & grind the weld . He had to clean , grind , heat , & weld . He started at 10:30 AM.

In addition to that , Mike had to work with his crews & work with the QA & QC .

Ernest had to work on Joint V . Face A between 9 & 13 meters . Ernest had to clean , grind , heat , & weld .

He started at 8:10 AM.

Guowu had to work on Joint E . Face B between 9 & 13 meters . Wu had to clean , & grind the weld . He

started at 8:00 AM. He was done at 9:45 AM.

After that , he had to work on the working platform at Joint T . Face A . Wu had to disassemble the platform .

He was done at 11:00 AM.

Ma had to work on Joint E . Face B between 3 & 9 meters . Ma had to clean & grind the weld . He started at 8:10 AM.

Randy had to work on Joint Q . Face A between 3 & 9 meters . Randy had to clean , grind , heat , & weld .

He started at 8:10 AM. Randy had to stop & leave the site for family emergency . He left at 9:00 AM.

Reggie had to work on Joint D . Face A between 9 & 13 meters . Reggie had to clean & grind the weld . He started at 8:15 AM.

Paul & Jose had to work on the heating blankets where is required , monitor the heat , supply materials , & work with all crews .



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 1001

Date: 30-Dec-2013

Monday

(For the Transversal Indications . For Ernest & Reggie 5.0 Regular Hours . For Paul & Jose 5.0 Regular Hours . For Randy & WU 2.0 Regular Hours .)

Due to Rick death crews left at 12:00 PM.

Ed , James , Bernie , Bonifacio , & Jesse were on the site . They had to work with the welders, VT , MT , & UT the welds . Check Ed & James 's report for the welders detailed activities . All the QA & QC left at 1:15 PM.

Carlos & Jose had to work on house keeping , work with the other crews , built & remove working platform where is needed .

Roger . Carlos , & Rene had to work on the ring beam . Crews had to go for final check on bolts , washers , plate washers , & shims . Crews started at 7:40 AM.

Tower crews were done at 2:55 PM. They had to wrap up their tools & equipments . Crews left at 3:10 PM.

Ballard Diving crews came to the site at 7:30 AM. Alex , Derek , & Todd had to work on miscellaneous activates on the West side fender false work , beams , piles , & brackets . Crews had to prepare their gears , tools, & hoses . They were done at 9:00 AM.

Derek was the 1st diver to put his gears on . He went into the water at 9:10 AM. Derek came into the of the water at 11:00 AM.

Crews had to wait for Dutra crews to mobilize the barge from the West side to the East side of the tower .

The barge was on the East side at 2:10 PM. Crews could not dive for the rest of the day . They had to prepare for tomorrow 's wok .

Ballard crews had to wrap up their hoses , & gears . They were done at 3:00 PM. Crews left at 3:10 PM.

Dutra barge was mobilized to the site at 7:30 AM. Crews had to work on the preparations for the fender erection , & work with the divers .

Robert & Walter had to work on the accessory bracket on the South West corner . Crews had to drill , install anchor bolts , & mount the bracket . They started at 9:15 AM. Crews were done at 10:00 AM.

After that , crews had to mobilize the barge from the West side of the tower to the East side . They started at 11:10 AM.Crews were on the East side at 2:10 PM.

Steve had to operate the Bucyrus - Eries crane . Jon - Paul had to work on the rigging & he had to work with the other crews .

Dutra crews were done at 2:45 PM. They had to wrap up their tools , equipments . & pull the boat out of the water . They were done at 3:00 PM. Crews left at 3:10 PM.

In the office , I had to work on my report . I was done at 3:30 PM.

04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete

DUTRA MATERIALS

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
-------	-------	------	--------	--------	--------	-------	---------	---------

Contractor: DUTRA MATERIALS



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Daouk, Sami **Diary #:** 1001 **Date:** 30-Dec-2013 **Monday**

Operator	OTH	STEVE FRIYER	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Piledriver	APP	ROBERT UTLEY	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Piledriver	JNM	WALTER QUINTERO	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Piledriver	JNM	JON - PAUL CHENEY	8.00	0.00	0.00	8.00	<input type="checkbox"/>

Equipment		Rental Company				Dispute
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks
Contractor: DUTRA MATERIALS						
*E0640562	MARINE, STEEL BARGE					No
		8.00	0.00	0.00	0.00	<input type="checkbox"/>
*E0660562						No
		8.00	0.00	0.00	0.00	<input type="checkbox"/>
*E0620562						No
		8.00	0.00	0.00	0.00	<input type="checkbox"/>

04-0120F4	Bid Item: 039	T-FDS-CIP.039	Tower Fender System Cast-in-place Concrete				
BALLARD DIVING & SALVAGE							

Labor						Dispute	
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks
Contractor: BALLARD DIVING & SALVAGE							
Marine Coordinator		TODD HORNER	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Marine Coordinator		DEREK CHASE	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Marine Coordinator		ALEX DOSS	8.00	0.00	0.00	8.00	<input type="checkbox"/>

04-0120F4	Bid Item: 052	T-L02-TNE.052	Tower Lift 02 Tower NE Furnish structural steel (bridge tower)				
AMERICAN BRIDGE/FLUOR, A JV							

04-0120F4	Bid Item: 053	T-L01-DSE.053	Tower Lift 01 Diaphragm Tower SE Erect structural steel (bridge tower)				
AMERICAN BRIDGE/FLUOR, A JV							

Labor						Dispute	
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
Ironworker	JNM	MICHAEL JIMENEZ	5.00	0.00	0.00	5.00	<input type="checkbox"/>
Ironworker	JNM	GUOWU CHEN	5.00	0.00	0.00	5.00	<input type="checkbox"/>
Ironworker	JNM	ROGELIO RUIZ	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	APP	REGINALD HUMPHREY	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	CARLOS ALVERADO	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	RANDY CLAYBORN	2.00	0.00	0.00	2.00	<input type="checkbox"/>
Ironworker	JNM	PAUL FAMBRINI	5.00	0.00	0.00	5.00	<input type="checkbox"/>
Ironworker	JNM	MAN CHUN MA	5.00	0.00	0.00	5.00	<input type="checkbox"/>
Ironworker	APP	JOSE TORRES	5.00	0.00	0.00	5.00	<input type="checkbox"/>
Ironworker	JNM	ERNEST CONNORS	5.00	0.00	0.00	5.00	<input type="checkbox"/>

Equipment		Rental Company				Dispute
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks
Contractor: AMERICAN BRIDGE/FLUOR, A JV						
2294	WELDER, 600 AMP					No
		5.00	0.00	0.00	0.00	<input type="checkbox"/>
2293	WELDER, 600 AMP					No
		5.00	0.00	0.00	0.00	<input type="checkbox"/>
2292	WELDER, 600 AMP					No
		2.00	0.00	0.00	0.00	<input type="checkbox"/>

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Daouk, Sami **Diary #:** 1001 **Date:** 30-Dec-2013 **Monday**

*E0010562	WELDING EQUIPMENT	5.00	0.00	0.00	0.00	No	<input type="checkbox"/>
*E0030562	WELDING EQUIPMENT	5.00	0.00	0.00	0.00	No	<input type="checkbox"/>
*E0010562	WELDING EQUIPMENT	5.00	0.00	0.00	0.00	No	<input type="checkbox"/>
04-0120F4 Bid Item: 053 T-L01-ANE.053 Tower Lift 01 Walkway Grating and Access Tower NE AMERICAN BRIDGE/FLUOR, A JV							
CCO-079 Bid Item: 001 T-MEP-ALS.079 Tower Base MEP AMERICAN BRIDGE/FLUOR, A JV							
CCO-098 Bid Item: 001 T-TSD-ALS.098 Tower Skirt Details AMERICAN BRIDGE/FLUOR, A JV							
Labor							
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
Semi-Skilled Laborer	JNM	JOSE PRADO	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	0.00	0.00	8.00	<input type="checkbox"/>