

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 6:29 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 337 Const Calendar Day: 577 Date: 02-Jan-2014 Thursday

Inspector Name: Altamirano, Victor Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

Work description.

Inspector: Victor Altamirano (8 hours reg. / 2.5 OT)

Date: 010214

Location: West of OTD building test area

Weather: 39 deg.

Field Work –

Workers brought over the pump to the jobsite that was repaired by a machinist to test the hoses on the jacks for any possible leaks. They were also bringing pallets of sandbags for TR 9 on the north side using a forklift. Then workers placed both traffic plates on the north side for TR 9. All three traffic plates were placed by 8:20am.

Workers began bringing crane mates and placed them adjacent to TR 8, north. They also brought more k-rail and placed them between TR 7 & 8 and in between TR 8 & 9. A couple of 20' k-rails were also placed running in the transverse direction using an extendable. Then workers placed a traffic plate on TR 8, south. More pallets of sandbags were brought for TR 8 and workers finished placing sandbags in the north side before lunch. After lunch, workers started to latch down k-rail on the north side using wire rope at TR 11, TR 10 and TR 9. Around 2:50pm, workers erecting water tanks for TR 11 using extendable. The operator brought a pallet of water drums to jobsite. A worker also brought the bag of salt (67.2lbs of salt) and poured it inside the water tank and pumped the water inside the tank. Workers pumped 3 of the 4 drums of water before the end of the day.

The laborer brought some 2"-by's and started working on building a containment we needed for water tanks at TR 5 & 6. I had the laborers work on covering up the holes on the crane mats that was brought today as a safety precaution. The laborer was also shaking out the components used for the siphon hose, totes, float valve and miscellaneous plastic fittings.

ABF engineer: K. Chen (8 hours total)

Office Work -

I finalized diaries.

Equipment -

4 radios for 28 regular hours and 4 OT hours.

Kubota Cart for 8 regular hours and 2 OT hours.

Extendable Forklift for 4 regular hours.

1 Hyster 80 Forklift for 4 regular hours.



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Altamirano, Victor Diary #: 337 Date: 02-Jan-2014 Thursday

110 kW Generator for 8 regular hours.

20' K-rail (26 k-rails were being rented for the Department)

10' k-rail (7 k-rails were being rented for the Department)

Ten (10) total 12"x12" crane mats that were 5'x16' each.

Four (4) total 12"x12" crane mats that were 5'x7' each.

Twenty (20) total 12"x12" crane mats that were 5'x8' each.

CCO-314 Bid Item: 001 0-RRR-EFA.314 E2 Remove, Replace & Test Rods

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	BARRY ROTHMAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	JNM	JEFFREY KELLER	2.00	2.00	0.00	4.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS GARCIA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	ROBERT MARTELL	8.00	2.00	0.00	10.00		<input type="checkbox"/>