

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 6:29 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 338 Const Calendar Day: 578 Date: 03-Jan-2014 Friday

Inspector Name: Altamirano, Victor Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

Work description.

Inspector: Victor Altamirano (8 hours reg.)
Date: 010314
Location: West of OTD building test area
Weather: 39 deg.

Field Work -

Workers filled water from the 4th drum into the water tank for TR 11 and also filled up water into the water tank for TR 10. An extendable was used to erect the 4 tanks on the traffic plate. Workers brought over a tent and placed it at TR 10 & 11. Worker then attached the tarp to the tent. Worker then prepped to get a traffic plate on TR 8, north. Workers also installed hoses to jacks for TR 7 & 8. They also placed water tanks between TR 7 & 8.

The laborer was working on drilling holes into the bottom post of the tent in order install the plastic feet and also placed sandbags on the tent feet to keep the tent stabilized. He was also installing plywood shims to the feet of the tent. An iron worker started working on welding lugs on the traffic plate for TR 10 & 11. The plan was to tie the tent down with rope.

VGO was prepping to get jacking rod 7 laid out for strain gages. The laborer was cleaning out the totes to have them clean for any potential leaking of the water chamber.

ABF engineer: K. Chen (7 hours total)

Office Work -

I finalized diaries.

Equipment -

4 radios for 30 regular hours and 2 OT hours.

Kubota Cart for 8 regular hours.

Extendable Forklift for 4 regular hours.

1 Hyster 80 Forklift for 4 regular hours.

110 kW Generator for 8 regular hours and 2 OT hours.

20' K-rail (26 k-rails were being rented for the Department)

10' k-rail (7 k-rails were being rented for the Department)

Ten (10) total 12"x12" crane mats that were 5'x16' each.

Four (4) total 12"x12" crane mats that were 5'x7' each.



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Altamirano, Victor Diary #: 338 Date: 03-Jan-2014 Friday

Twenty (20) total 12"x12" crane mats that were 5'x8' each.

CCO-314 Bid Item: 001 0-RRR-EFA.314 E2 Remove, Replace & Test Rods

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	JNM	IGNACIO GARCIA	0.00	2.00				<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	JNM	JEFFREY KELLER	4.00	2.00	0.00	6.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS GARCIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	ROBERT MARTELL	8.00	0.00	0.00	8.00		<input type="checkbox"/>