

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 10:03 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 536 Const Calendar Day: 580 Date: 05-Jan-2014 Sunday

Inspector Name: Wolcott, Brian Title:

Inspection Type: Intermittent

Shift Hours: 07:00 am 12:00 am Break: Over Time: 03:00

Federal ID:

Location:

Reviewer: Schram, Darryl Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 60 - 70 12 PM 60 - 70 4PM 60 - 70**Precipitation** **Condition**Working Day ☒ If no, explain:**Diary:**

Dispute

General CommentsFROM 0700-1200, I WAS IN THE SAS FIELD OFFICE WORKING ON DIARIES AND EXTRA WORK BILLS. ☐

FROM 1900-2359, I WAS THE NIGHT LANE CLOSURE INSPECTOR FOR THE SFOBB.

THE CLOSURE: W/B LANES 1, 2, 3 FROM INCLINE TO SAS W2.

THE WORK: ABF WORK ON ELEVATOR, DUDLEY ON REEF REMOVAL AT YBI TUNNEL.

LANE CLOSURE ID: W/B LANES 1, 2, 3 - C80XA#12.

W/B - 1097 AT 2101 (TIA).

LANE SAFETY CREW: FM W/B - VINCE DAVIS, AMON HORNE, DAVE GUSTAFSON, CHRIS NANCE, RANDY BARTLETT.

LANE SAFETY EQUIPMENT: W/B 3-ATTEUNUATOR TRUCKS, TRUCK#103, 2-ARROW BOARDS #89, #90, #91.

4-CHP OFFICERS