

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 8:53 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 388 Const Calendar Day: 581 Date: 06-Jan-2014 Monday

Inspector Name: Feather, Bernard Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 08:00 am 05:00 pm Break: 01:00 Over Time:

Federal ID:

Location:

Reviewer: Shedd, Bill Approved Date: 21-Nov-14 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition overcast, cool

Working Day ☒ If no, explain:**Diary:**

Dispute

General Comments

Bill Casey Staff Meeting 0800-0900. Track progress of mechanical pipe installation. Inspect and release sole plates for the work detailed in the response to RFI 3485. Misc MEP paperwork and write diaries.

☐**04-0120F4 Bid Item: 122 0-000-000.122 CCSF SEWER FORCE MAIN (10 NPS)**

F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Welder	JNM	RICHARD KIIKVEE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	NARCISO BIAGI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Plumber/Pipefitter	FOR	TOM COLOMBO	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Diary:

Dispute

10" DIP installation 122 0-000-000.122

Narciso Biagi, Rick Kiikvee, and Josh Johnson attended a safety orientation for operating the boom truck, given by Bill Beliakof, FWS safety coordinator, for 4 hours.

☐

Following the orientation, the crew loaded sections of 10" CCSF Sewer Main onto the boom truck.

There was no mobilization to the bridge today, but the orientation and the loading of the DIP is covered under the change of character.

Tom Colombo assisted this operation as the general foreman.

04-0120F4 Bid Item: 125 0-000-000.125 DOMESTIC WATER (2 1/2 NPS)

AMERICAN BRIDGE/FLUOR, A JV

Diary:

Dispute

PS-14 Pipe Supports 125 0-000-000.125

Two ABF ironworkers spent the shift working on the double PS-14 pipe supports at PP 42 + 3750 and PP 1250 along the WB bridge and the PS-14 at PP 128 along the EB bridge per the direction given in the response to RFIs 3531 and 3534.

☐

Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Feather, Bernard Diary #: 388 Date: 06-Jan-2014 Monday

CCO-187 Bid Item: 001 0-MSI-EFA.187 MEP/Structural Interferences

F.W. SPENCER AND SON, INC

Diary:

Dispute

PS-22 001 0-MSI-EFA.187

3/4" steel plate was delivered to Pier 7. I inspected and released the material. These plates will be welded to the OBG as sole plates for temporary PS-22 pipe supports to added per the direction given in RFI 3485.

☐

CCO-354 Bid Item: 001 0-FWS-ELS.354 CIC - Mechanical Impacts - F.W. Spencer

F.W. SPENCER AND SON, INC

Diary:

Dispute

Mechanical Change of Character 001 0-FWS-ELS.354

In addition to equipment used in the day's operations, the crew used 2 additional crew trucks and a port-a-potty on a trailer. The crew used a rental a 5K forklift to load sections of 10" CCSF Sewer Force Main onto a rental 17 ton boom truck for transport to the bridge and installation on 1/7/2014. All this equipment is paid via invoice under CCO 354.

☐