

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 2:56 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 219 Const Calendar Day: 581 Date: 06-Jan-2014 Monday

Inspector Name: Liu, Tai-Lin Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 04:30 PM 03:00 AM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 18-Jan-14 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM 50 - 60  
Precipitation 0 Condition Mostly Cloudy

Working Day ☒ If no, explain:**Diary:**

Dispute

**Tower Activities**☐

1-6-14, Monday, Night Shift: 4:30 PM – 2:30 AM, Mostly Cloudy, 58 -52 F.

Electro Slag Weld (ESW) - Weld Repair on Tower Base Transversal Indications.

\* First day of night shift, arrived at field barge office around 04:15 PM.

\* Saw QA Ed Leach (METS) at connex and James Doe later on. Talked to Laraine about day shift situation and obtained crew's name on night shift from her, we also checked CT field office at the island.

\* Around 5:00 PM, saw QA Jessie and Bonifacio (Jr.), and ABF's crew - Welder: Mike Jimenez (Forman), Donald Plump &amp; Chris Bowles, Labors: Jose Torres &amp; Man Chun Ma and small boat driver Justin Garrett. Ed &amp; I with ABF's crew took boat to the Tower Base. Saw ABF's Engineer Eric Blue &amp; Superintendent Scott.

\* Crew performed prework, Ed, James &amp; I went in to see their work around 5:35 PM.

\* Donald Plump started prework and ready to perform welding at lower position A face A location. Chris Bowles worked on welding at location K face A. Man Chun Ma performed excavating /grinding at area P face A. Forman Mike &amp; labor Jose were doing preparation work and cleaning the area.

\* Donald had emergency call from home and left Tower around 10:00 PM. James (METS) performed MT at A / face A (El. 6130 &amp; 6290) with QA JR for transition length 60-70mm and 12mm deep results were OK. Jose Torres performed grinding at location T/face A. Chris Bowles worked on welding on location K / face A and finished around 9:45 PM. Mike started welding at location J / face B around 11:30 PM.

\* METS Ed &amp; QA Jessie performed UT on location E / Face A &amp; B, results were OK. Location E welding was done. Joint G welding was continued.

\* Ed, James and I were off the tower base around 2:10 AM, went back to container and left field around 2:30 AM.

**04-0120F4 Bid Item: 053 T-L01-DSE.053 Tower Lift 01 Diaphragm Tower SE Erect structural steel (bridge tower)**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	MAN CHUN MA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JOSE TORRES	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CHRISTOPHER BOWLES	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	DONALD PLUMB	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL JIMENEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>

**Equipment**

Rental Company

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV							



ddrRptbyBidItem

## Daily Diary Report by Bid Item

Job Name: 04-0120F4    Inspector Name: Liu, Tai-Lin    Diary #: 219    Date: 06-Jan-2014    Monday

*E0020562	WELDING EQUIPMENT	8.00	2.00	0.00	0.00	No	<input type="checkbox"/>
*E0030562	WELDING EQUIPMENT	8.00	2.00	0.00	0.00	No	<input type="checkbox"/>
*E0010562	WELDING EQUIPMENT	8.00	2.00	0.00	0.00	No	<input type="checkbox"/>
2292	WELDER, 600 AMP	8.00	2.00	0.00	0.00	No	<input type="checkbox"/>
2293	WELDER, 600 AMP	8.00	2.00	0.00	0.00	No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00		<input type="checkbox"/>

### Attachment



Welder Ma worked grinding at location P / Face A



Welder Donald worked on welding at location A / Face A



UT done at location E / Face A



Welding Equipments

---

## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Liu, Tai-Lin

Diary #: 219

Date: 06-Jan-2014

Monday

---



QA Ed (METS) performed UT at location E / Face B