

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 5:17 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 219 Const Calendar Day: 582 Date: 07-Jan-2014 Tuesday

Inspector Name: Woo, Laraine Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 08:00 AM 05:30 PM Break: 00:30 Over Time: 01:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 31-May-14 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition overcast

Working Day ☒ If no, explain:**Diary:**

Dispute

**CCO # 98**

CCO No. 98

Ironworkers continued on skirt erection. Ironworkers did housekeeping around the skirt area and worked on punchlist items. Ironworkers also did housekeeping around the tower area (non CCO work for about 2 hours)

3 labors continued cleaning and housekeeping around the skirt/tower and erected scaffold for the welders (non CCO work).

Ironworkers: Obra Paulk, Carlos Alverado, Rene Esquivel (6 hours on CCO 98)

Laborers: Jose Avilla, Carlos Montajano, Jose Prado (5 hours on CCO 98 and 5 hours on TI repair)

I discussed the punchlist items with Obra this morning. He said the gap between the shim plates and the ring beam cannot be eliminated. He and his crew fixed the stick out problem by replacing with longer bolt.

Location Remark

18 Gap<1/8" and no stick out on bolts

Replaced with longer bolt

Gap remained

41 no stick out on bolts Replaced with longer bolt

43 Gap<1/8" Gap remained

47 no stick out on bolts Replaced with longer bolt

52 Gap<1/8" Gap remained

54 Gap<1/8" Gap remained

67 no stick out on bolts Replaced with longer bolt

Laraine's hours



## Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Woo, Laraine Diary #: 219 Date: 07-Jan-2014 Tuesday

### Transverse Indication Repair

Transverse Indication

Welders continued on Transverse Indications repair. (0700 to 1730)

Please see QA's report (Joe Adame and Simion Ramirez) for welder's detailed activities.

Welder Location Description Regular Hour Overtime

RICHARD GARCIA All Welding Foreman 8 2

ERNEST CONNORS P face A 3-9m Welding 8 2

RANDY CLAYBORN K face A 3-9m/ D

face A 3-9m Welding 8 2

REGGIE HUMPHRY A face A 9-13m Welding 8 2

DONALD PLUMP N face A 3-9m Excavation 8 2

GUOWU CHEN T face A 9-13m Grinding 8 2

ZACHARIAH

MACDONALD

P face A 3-9m/K

face A 3-9m Grinding 8 2

PAUL FAMBRINI All Monitoring 8 2

Donald started setting up at W then switched to N. Randy finished K in the morning

then moved to D. Reggie Humphrey finished welding A in the morning then helped

Paul to monitor equipment.

QC Regular Hour Overtime

SALVADORE MERINO 8 2

BERNIE DOCENA 8 2

Equipment Hour

Proheat-Miller 5\*10

Welding Machine 4\*10

Small Tool 10

see attachment

04-0120F4 Bid Item: 053 T-L01-TNE.053 Tower Lift 01 Tower NE Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

### Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	DONALD PLUMB	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	RICHARD GARCIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE PRADO	3.00	2.00	0.00	5.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	3.00	2.00	0.00	5.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	JOSE AVILA	3.00	2.00	0.00	5.00		<input type="checkbox"/>
Ironworker	APP	ZACHARIAH MACDONALD	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	REGINALD HUMPHREY	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JOSE TORRES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	PAUL FAMBRINI	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	GUOWU CHEN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MAN CHUN MA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	RANDY CLAYBORN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	ERNEST CONNORS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL JIMENEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>

### Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
002292	WELDER, 600 AMP	10.00	0.00	0.00	0.00	No		<input type="checkbox"/>



## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4    **Inspector Name:** Woo, Laraine    **Diary #:** 219    **Date:** 07-Jan-2014    **Tuesday**

*E0020562	WELDING EQUIPMENT	10.00	0.00	0.00	0.00	No	<input type="checkbox"/>
*E0020562	WELDING EQUIPMENT	10.00	0.00	0.00	0.00	No	<input type="checkbox"/>
002292	WELDER, 600 AMP	10.00	0.00	0.00	0.00	No	<input type="checkbox"/>
002292	WELDER, 600 AMP	10.00	0.00	0.00	0.00	No	<input type="checkbox"/>
002292	WELDER, 600 AMP	10.00	0.00	0.00	0.00	No	<input type="checkbox"/>
*E0020562	WELDING EQUIPMENT	10.00	0.00	0.00	0.00	No	<input type="checkbox"/>
*E0020562	WELDING EQUIPMENT	10.00	0.00	0.00	0.00	No	<input type="checkbox"/>
*E0020562	WELDING EQUIPMENT	10.00	0.00	0.00	0.00	No	<input type="checkbox"/>
*E0020562	WELDING EQUIPMENT	10.00	0.00	0.00	0.00	No	<input type="checkbox"/>

**04-0120F4    Bid Item: 067    C-PWS-116.067    Install & Adjust PWS 116-120**

AMERICAN BRIDGE/FLUOR, A JV

**CCO-098    Bid Item: 001    T-TSD-ALS.098    Tower Skirt Details**

AMERICAN BRIDGE/FLUOR, A JV

### Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	FOR	JOSE AVILA	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	JNM	RENE ESQUIVEL	6.00	0.00	0.00	6.00		<input type="checkbox"/>
Ironworker	JNM	JONATHAN CANITES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE PRADO	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS ALVERADO	6.00	0.00	0.00	6.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	6.00	0.00	0.00	6.00		<input type="checkbox"/>

**CCO-321    Bid Item: 001    0-BDW-EFA.321    IERBYS Building Work**

AMERICAN BRIDGE/FLUOR, A JV