

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 6:28 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 346 Const Calendar Day: 586 Date: 11-Jan-2014 Saturday

Inspector Name: Altamirano, Victor Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

Work description.

Inspector: Victor Altamirano (9 hours OT)
Date: 011114 (Saturday)
Location: West of OTD building test area
Weather: 50 Deg.

☐**Field Work –**

Workers pumped 4 drums of NaCl solution into water tanks for TR 6. They made slits into the drums in order to insert the water pump to pump the solution into the water tank. A worker also adjusted the legs on the containment. The operator removed the pallets of empty drums and wheeled out of the testing site.

Office Work -

I finalized diaries.

Equipment -

2 radios for 7 OT hours.
Extendable Forklift for 3 OT hours.
Small Forklift for 1 OT hour.
110 kW Generator for 1 OT hour.

20' K-rail (26 k-rails were being rented for the Department).

10' k-rail (7 k-rails were being rented for the Department).

Fourteen (14) total 12"x12" crane mats that were 5'x16' each.

Four (4) total 12"x12" crane mats that were 5'x7' each.

Twenty-six (26) total 12"x12" crane mats that were 5'x8' each.

CCO-314 Bid Item: 001 0-RRR-EFA.314 E2 Remove, Replace & Test Rods

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	FOR	JAMES STURGEON	0.00	3.50	0.00	3.50		<input type="checkbox"/>
Operator	JNM	JEFFREY KELLER	0.00	3.50	0.00	3.50		<input type="checkbox"/>

