

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:21 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 504 Const Calendar Day: 586 Date: 11-Jan-2014 Saturday

Inspector Name: Soheilifard, Saman Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 02:30 pm 10:30 pm Break: 00:30 Over Time: 08:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 06-Feb-14 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 60 - 70 4PM**Precipitation** none**Condition** ClearWorking Day ☒ If no, explain:**Diary:**

Dispute

Work description.Saturday, January 11th, 2014
Electro Slag Weld Repair

The shift change happened at about 14:30 with some of the workers getting to the Tower at about 15:00. At this time James Dore, QA told me that they usually wait for about an hour for the workers to set-up and prepare the joints before they enter the Tower.

On the agenda was the welding of joint K-12 (Face "A") with a "Y" dimension of 4870mm - 5480mm, in addition to the welding of joint S2 (Face "B") with a "Y" dimension of 1430mm - 1930mm, and finally the welding of joint J3 (face "B") with a "Y" dimension of 1735 - 3110. Jose was grinding on N6 before I entered the Tower; however, once I entered the cell he was preparing to scarf out at N7. There are 3 other excavations at this location-namely N4, N5, and N6. Mike Jiminez, foreman, told me that his plan is to carbon arc N7 and then grind at all 4 excavations. Attached, there are photos of the 3 excavated locations with N7 not excavated as of about 17:00. The "Y" dimensions on the excavations at joint "N" are as follows:

N4: 2740mm - 2840mm

N5: 3100mm - 3200mm

N6: 3310mm - 3430mm

N7: 3630mm - 3800mm

Wind was creating some problems with the welding of Joint "S". The tarp had to be re-adjusted to prevent wind from causing porosity in the weld. This is the back side of joint "S" located on the exterior of the joint but the interior of the skirt on the South side of the Tower.

Also of note was the fact that although the pre-heat was on at joint "W-1" face "A", there was no welding taking place at this location. Of course the heat was on at Face "B" while the excavation remains open on face "A".

Mike Jiminez is the welder Foreman who is working at joint "J", with Brandon Chapman welding at joint "S", and Reggie Humphry welding at Joint "K". It should be noted that all work is taking place below the 9.0m diaphragm.

By about 21:15, there were no significant changes made in the status of the excavated joints. Mike Jiminez was able to complete the Excavation of "J3" following which, a QA/QC MT verification of the excavation was conducted. The MT indicated that there were no indications and the welding of this



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Soheilifard, Saman **Diary #:** 504 **Date:** 11-Jan-2014 **Saturday**

excavation can commence. The "Y" dimension of this excavation is 1720-3150, as can be seen in the attached photo. Furthermore, the shift was completed with the welding of joints "S2" and "K12" still in process.

The QC for this shift was Bonifacio Daquinag and Pete Swane while the QA personnel were Edward Leach and James Dore.

For more information, please refer to the QA reports whose names are indicated on the previous paragraph.

04-0120F4	Bid Item: 041	0-000-000.041	ERECT PRECAST CONCRETE FENDER MODULES
------------------	----------------------	----------------------	--

DUTRA MATERIALS

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: DUTRA MATERIALS								
Piledriver	JNM	GREG HAUFLE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Barge Captain		Ryan Larder	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Barge Captain		Garret silva	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Barge Captain		Joe Dunlap	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Operator		Bill Burch	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Piledriver	JNM	LUKE HUDSON	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Piledriver	JNM	GILBERT MAYA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Piledriver	JNM	WALTER QUINTERO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Piledriver	JNM	RON TORRES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Piledriver	JNM	SAMI TAVAKE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Piledriver	GEN	TREVER MURRAY	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Piledriver	APP	ROBERT UTLEY	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Piledriver	APP	JAMES SAVAGE	0.00	0.00	0.00	0.00		<input type="checkbox"/>

04-0120F4	Bid Item: 041	0-000-000.041	ERECT PRECAST CONCRETE FENDER MODULES
------------------	----------------------	----------------------	--

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4	Bid Item: 053	T-L01-DSE.053	Tower Lift 01 Diaphram Tower SE Erect structural steel (bridge tower)
------------------	----------------------	----------------------	--

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	JOSE TORRES	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	MAN CHUN MA	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL JIMENEZ	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Welder	APP	Reggie Humphry	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	BRENDON CHAPMAN	0.00	8.00	0.00	8.00		<input type="checkbox"/>

04-0120F4	Bid Item: 078	T-L01-ENE.078	Tower Lift 01 External Paint Tower NE
------------------	----------------------	----------------------	--

CERTIFIED COATINGS COMPANY

Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Soheilifard, Saman Diary #: 504 Date: 11-Jan-2014 Saturday

04-0120F4 Bid Item: 078 T-L01-ENW.078 Tower Lift 01 External Paint Tower NW
CERTIFIED COATINGS COMPANY

04-0120F4 Bid Item: 078 T-L01-ESE.078 Tower Lift 01 External Paint Tower SE
CERTIFIED COATINGS COMPANY

04-0120F4 Bid Item: 078 T-L01-ESW.078 Tower Lift 01 External Paint Tower SW
CERTIFIED COATINGS COMPANY

04-0120F4 Bid Item: 078 T-L01-INE.078 Tower Lift 01 Internal Paint Tower NE
CERTIFIED COATINGS COMPANY

04-0120F4 Bid Item: 078 T-L01-ISW.078 Tower Lift 01 Internal Paint Tower SW
CERTIFIED COATINGS COMPANY

04-0120F4 Bid Item: 078 T-L01-ISE.078 Tower Lift 01 Internal Paint Tower SE
CERTIFIED COATINGS COMPANY

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CERTIFIED COATINGS COMPANY								
Painter	JNM	HECTOR GUITTEREZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	LUIS PANIAGUA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	APP	RAFAEL SERANO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Piledriver	JNM	ARMANDO ABERTA	0.00	0.00	0.00	0.00		<input type="checkbox"/>

04-0120F4 Bid Item: 078 T-L01-ISW.078 Tower Lift 01 Internal Paint Tower SW
CERTIFIED COATINGS COMPANY

04-0120F4 Bid Item: 078 T-L02-ENE.078 Tower Lift 02 External Paint Tower NE
CERTIFIED COATINGS COMPANY

04-0120F4 Bid Item: 078 T-L02-ENW.078 Tower Lift 02 External Paint Tower NW
CERTIFIED COATINGS COMPANY



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Soheilifard, Saman

Diary #: 504

Date: 11-Jan-2014

Saturday

04-0120F4	Bid Item: 078	T-L02-ESE.078	Tower Lift 02 External Paint Tower SE
CERTIFIED COATINGS COMPANY			

04-0120F4	Bid Item: 078	T-L02-ESW.078	Tower Lift 02 External Paint Tower SW
CERTIFIED COATINGS COMPANY			

04-0120F4	Bid Item: 078	T-L02-INE.078	Tower Lift 02 Internal Paint Tower NE
CERTIFIED COATINGS COMPANY			

04-0120F4	Bid Item: 078	T-L02-INW.078	Tower Lift 02 Internal Paint Tower NW
CERTIFIED COATINGS COMPANY			

04-0120F4	Bid Item: 078	T-L02-ISE.078	Tower Lift 02 Internal Paint Tower SE
CERTIFIED COATINGS COMPANY			

04-0120F4	Bid Item: 078	T-L02-ISW.078	Tower Lift 02 Internal Paint Tower SW
CERTIFIED COATINGS COMPANY			

CCO-289	Bid Item: 001	0-FCP-ELS.289	Fender Closure Pour
DUTRA MATERIALS			

CCO-323	Bid Item: 001	0-BCS-ELS.323	Pier T1 Bubble Curtain System
DUTRA MATERIALS			

Attachment

Daily Diary Report by Bid Item


Job Name: 04-0120F4

Inspector Name: Soheilifard, Saman

Diary #: 504

Date: 11-Jan-2014

Saturday



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Soheilifard, Saman

Diary #: 504

Date: 11-Jan-2014

Saturday

