

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:20 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 505 Const Calendar Day: 588 Date: 13-Jan-2014 Monday

Inspector Name: Soheilifard, Saman Title: Transportation Engineer

Inspection Type: No Inspection

Shift Hours: 07:00 am 04:00 pm Break: 00:30 Over Time: 00:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 30-May-14 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 60 - 70 4PM**Precipitation** none **Condition** ClearWorking Day ☒ If no, explain:**Diary:**

Dispute

**Work description.**

Monday January 13, 2014

There is no fender work today as Dutra having installed the 1st shipment of 9 Fenders is completing the loading of the remaining 7 fenders today. According to Mike Eddy, Dutra's Project anager, the fenders will be at the T1 Tower tomorrow and the erection of the remaining 7 fenders will resume. This is one day ahead of last week's stipulation by Dutra.

Today, I was in contact with Jill Hudson of the CT Environmental Engineering Suport & Bill Shedd in regards to the up-coming appointment with Concentra for the respirometry test. This is the lung capacity test that we need to conduct before getting permission to wear a half mask respirators. These respirators are needed during the inspection of the welding and the painting operations as they both emit pollutants into the work environment.

As a result of the dismissal message delivered by Bill Casey, R. E., on Friday, I redoubled my effort in finding a landing spot within the OSC. I had started this effort back on November 27th, a week after the ACMs came to Pier 7. Therefore, a good part of this day was spent on contacting managers with regards to futurre openings as Bill caset told me that he wants me out of the SAS Project by January 31st.

This morning I was at the staff meeting and once againI brought up the lack of air quality in the Tower work area and that the welding fume and paint/MEK vapor is pevading through the Tower and is overpowering. Amongst other items, I did indicate that I had heard whispers from the workers that the fumes in the Tower could have contributed to Rick Claiborne's heart attack (at his house on Jan 3, 2014.) Bill Casey admonished me and sternly replied that since I am not a MD, I should not be commenting on this matter. I countered that I was not commenting on the validity of the assertion, but bring awareness to the rumors and sentiment that is floating out there. Whether it is fair or unjust, I added, it would place CT in a position to defend herself for an action that CT shall not be deemed culpable whatsoever. The subject was dropped after my last comment.

**04-0120F4 Bid Item: 041 0-000-000.041 ERECT PRECAST CONCRETE FENDER MODULES****DUTRA MATERIALS****Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor: DUTRA MATERIALS</b>								
Piledriver	JNM	GREG HAUFLE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Barge Captain		Ryan Larder	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Barge Captain		Garret silva	0.00	0.00	0.00	0.00		<input type="checkbox"/>



## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4    **Inspector Name:** Soheilifard, Saman    **Diary #:** 505    **Date:** 13-Jan-2014    **Monday**

Barge Captain		Joe Dunlap	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Operator		Bill Burch	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Piledriver	JNM	LUKE HUDSON	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Piledriver	JNM	GILBERT MAYA	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Piledriver	JNM	WALTER QUINTERO	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Piledriver	JNM	RON TORRES	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Piledriver	JNM	SAMI TAVAKE	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Piledriver	GEN	TREVER MURRAY	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Piledriver	APP	ROBERT UTLEY	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Piledriver	APP	JAMES SAVAGE	0.00	0.00	0.00	0.00	<input type="checkbox"/>

**04-0120F4      Bid Item: 041      0-000-000.041      ERECT PRECAST CONCRETE FENDER MODULES**

AMERICAN BRIDGE/FLUOR, A JV

**04-0120F4      Bid Item: 053      T-L01-DSE.053      Tower Lift 01 Diaphram Tower SE Erect structural steel (bridge tower)**

AMERICAN BRIDGE/FLUOR, A JV

**04-0120F4      Bid Item: 078      T-L01-ENE.078      Tower Lift 01 External Paint Tower NE**

CERTIFIED COATINGS COMPANY

**04-0120F4      Bid Item: 078      T-L01-ENW.078      Tower Lift 01 External Paint Tower NW**

CERTIFIED COATINGS COMPANY

**04-0120F4      Bid Item: 078      T-L01-ESE.078      Tower Lift 01 External Paint Tower SE**

CERTIFIED COATINGS COMPANY

**04-0120F4      Bid Item: 078      T-L01-ESW.078      Tower Lift 01 External Paint Tower SW**

CERTIFIED COATINGS COMPANY

**04-0120F4      Bid Item: 078      T-L01-INE.078      Tower Lift 01 Internal Paint Tower NE**

CERTIFIED COATINGS COMPANY

**04-0120F4      Bid Item: 078      T-L01-ISW.078      Tower Lift 01 Internal Paint Tower SW**

CERTIFIED COATINGS COMPANY



## Daily Diary Report by Bid Item

Job Name: 04-0120F4    Inspector Name: Soheilifard, Saman    Diary #: 505    Date: 13-Jan-2014    Monday

**04-0120F4      Bid Item: 078      T-L01-ISE.078      Tower Lift 01 Internal Paint Tower SE**

CERTIFIED COATINGS COMPANY

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> CERTIFIED COATINGS COMPANY								
Painter	JNM	HECTOR GUITTEREZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	LUIS PANIAGUA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	APP	RAFAEL SERANO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Piledriver	JNM	ARMANDO ABERTA	0.00	0.00	0.00	0.00		<input type="checkbox"/>

**04-0120F4      Bid Item: 078      T-L01-ISW.078      Tower Lift 01 Internal Paint Tower SW**

CERTIFIED COATINGS COMPANY

**04-0120F4      Bid Item: 078      T-L02-ENE.078      Tower Lift 02 External Paint Tower NE**

CERTIFIED COATINGS COMPANY

**04-0120F4      Bid Item: 078      T-L02-ENW.078      Tower Lift 02 External Paint Tower NW**

CERTIFIED COATINGS COMPANY

**04-0120F4      Bid Item: 078      T-L02-ESE.078      Tower Lift 02 External Paint Tower SE**

CERTIFIED COATINGS COMPANY

**04-0120F4      Bid Item: 078      T-L02-ESW.078      Tower Lift 02 External Paint Tower SW**

CERTIFIED COATINGS COMPANY

**04-0120F4      Bid Item: 078      T-L02-INE.078      Tower Lift 02 Internal Paint Tower NE**

CERTIFIED COATINGS COMPANY

**04-0120F4      Bid Item: 078      T-L02-INW.078      Tower Lift 02 Internal Paint Tower NW**

CERTIFIED COATINGS COMPANY

**04-0120F4      Bid Item: 078      T-L02-ISE.078      Tower Lift 02 Internal Paint Tower SE**

CERTIFIED COATINGS COMPANY



## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Soheilifard, Saman

Diary #: 505

Date: 13-Jan-2014

Monday

04-0120F4	Bid Item: 078	T-L02-ISW.078	Tower Lift 02 Internal Paint Tower SW
CERTIFIED COATINGS COMPANY			

CCO-289	Bid Item: 001	0-FCP-ELS.289	Fender Closure Pour
DUTRA MATERIALS			

CCO-323	Bid Item: 001	0-BCS-ELS.323	Pier T1 Bubble Curtain System
DUTRA MATERIALS			