

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 11:21 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 199 Const Calendar Day: 590 Date: 15-Jan-2014 Wednesday

Inspector Name: Jalali, Parviz Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Jefferson, Paul Approved Date: 25-Aug-14 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 40 - 50 12 PM 40 - 50 4PM 50 - 60

Precipitation

Condition Partly Cloud

Working Day ☒ If no, explain:**Diary:**

Dispute

CCO # 338ABF CONTINUED WORK ON E2
REMOVE BEARING SHIMS , REINSTALL BEARING DUST COVERS

MAT

ABF TRAFFIC CONGESTION FEE

☐**CCO-338 Bid Item: 001 0-BIS-ELS.338 Pier E2 Permanent Bearing Interim Shims**

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	JAMES MIRANDA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	MICHAEL DRAPER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	JAMES BENNINGHOVE	8.00	2.00	0.00	10.00		<input type="checkbox"/>

