

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 10:02 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 546 Const Calendar Day: 590 Date: 15-Jan-2014 Wednesday

Inspector Name: Wolcott, Brian Title:

Inspection Type: Intermittent

Shift Hours: 12:00 am 12:00 am Break: Over Time: 01:00

Federal ID:

Location:

Reviewer: Schram, Darryl Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 60 - 70 12 PM 60 - 70 4PM 60 - 70**Precipitation** **Condition**Working Day ☒ If no, explain:**Diary:**

Dispute

General CommentsFROM 0001-0600, I WAS THE NIGHT LANE CLOSURE INSPECTOR FOR THE WORK THAT BEGAN YESTERDAY. ☐

W/B - 1098 AT 0423 (VICTOR), E/B LANES AT 0358 (PAULA.).

FROM 1800-2359, I WAS THE NIGHT LANE CLOSURE INSPECTOR FOR THE SFOBB.

THE CLOSURE: W/B LANES 1 AND 2 FROM COUNTY LINE TO END OF SAS W2.

THE WORK: ABF WORK ON ELEVATOR.

LANE CLOSURE ID: W/B LANES 1 AND 2 - C80XA#16.

W/B - 1097 AT 2001 (DEANDRE).

LANE SAFETY CREW: FM W/B - VINCE DAVIS, AMON HORNE, CLINT WEAVER, CHRIS NANCE, JESSE HILL, DAVE GUSTAFSON.

LANE SAFETY EQUIPMENT: W/B 4-ATTEUNUATOR TRUCKS, TRUCK #103, 3-ARROW BOARDS #89, #90, X.

4-CHP OFFICERS

