

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 8:52 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 396 Const Calendar Day: 592 Date: 17-Jan-2014 Friday

Inspector Name: Feather, Bernard Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 08:00 am 05:00 pm Break: 01:00 Over Time:

Federal ID:

Location:

Reviewer: Shedd, Bill

Approved Date: 21-Nov-14 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition Not Recorded

Working Day ☒ If no, explain:**Diary:**

Dispute

**General Comments**

Track progress of FWS work from the previous overnight. Process Submittal 2561R62 through R89. Process Submittal 2916R01. Misc MEP paperwork and write diaries. Field release material to be used to fabricate pipe supports for RFI 3485.

**CCO-187 Bid Item: 001 0-MSI-EFA.187 MEP/Structural Interferences**

F.W. SPENCER AND SON, INC

**Diary:**

Dispute

**Material Inspection 001 0-MSI-EFA.187**

FWS was off today due to a union black Friday in front of the Monday MLK holiday.



The PS 22 pipe support steel arrived on site to Pier 7 on January 16, 2014. This material was for additional PS-22 pipe supports required per the direction given in the response to RFI 3485. I inspected the material, determined that it was free from damage, and was the material indicated on the packing slips, COCs and Mill Certs. As such, I field released it.

