



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 11:30 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 814 Const Calendar Day: 595 Date: 20-Jan-2014 Monday

Inspector Name: Le, Thanh Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 10:00

Federal ID:

Location:

Reviewer: Jefferson, Paul

Approved Date:

07-Mar-14 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 4PM
Precipitation Condition cloudy

Working Day ☒ If no, explain:

Diary:

Dispute

General Comments

A. Today activities:

1. Continue review and inspection OBG Ongoing Punchlist and China Punchlist based on weekly closure request.
2. Meeting and joint inspection with ABF Engineer - Scott Yeager - to inspect the grease cap at Hinge K - E line.
3. CCO 327: Support E2 subcontractors, E2 toolroom, 60 ton/90ton /E2 elevator operators crane barge and Deck Engineer - Remove Access & Falsework E&W Lines in progress. See Sabastian Mofor's diary for labors and equipment of the day.

B. Conversation and discussion

There were no significant conversations and discussions today

C. Overtime reason

Worked ten hours overtime for construction observation because contractor worked on State Holiday

