

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 2:41 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 231 Const Calendar Day: 595 Date: 20-Jan-2014 Monday

Inspector Name: Liu, Tai-Lin Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 04:30 PM 02:30 AM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 06-Mar-14 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4PM	60 - 70
Precipitation			Condition	Mostly Clear

Working Day ☒ If no, explain:**Diary:**

Dispute

Tower Activites

01-20-14, Monday, Night Shift: 4:30 PM – 2:30 AM, Mostly Clear, 64/40 F

Electro Slag Weld (ESW) - Weld Repair on Tower Base Transversal Indications.

* Arrived at Burma SAS office around 04:30 PM. Saw Bob & Alex at office, Prepared paper work and went to field. Called James to find out the Tower base parking lot still available or not for night shift usage. He told me he still parked there, so I did drive the truck to Tower base instead of taking boat to there.

* At field, saw ABF safety officer Greg and boat operator Justin. At the field office, talked to QA-Ed Leach & James (METS) to find out the field status.

* QC (SE), Salvador Merino and Patrick Swain were on duty tonight.

* Welder Mike Jimenez (Forman) did not performe welding, he was in different place helping other welders work.

* Welder Chris Bowles performed welding work on K / Face B area through the whole night.

* Brendon Chapman performed welding on F / Face B location after QA (Ed) & QC (Salvador) performed MT on excavation.

* Jose Torres continued grinding on location N / Face B area tonight.

* Reggie Humphrey was not here tonight. .

* Welder Man Chun Ma performed grinding on location J / Face B through the whole shift.

* QC (Patrick) performed UT on weld R / Face A & B with QA (Ed) today. MT testing for excavation on location N / Face B area were performed by QA/QC.

* QA (James) started 12:00 PM and left around 07:30 PM tonight..

* See QA's reports (Ed Leach and James Doe) for welder's detailed activities.

* QC Salvador Merino and Patrick Swain worked 8 hours tonight.

04-0120F4	Bid Item: 053	T-L01-DSE.053	Tower Lift 01 Diaphram Tower SE Erect structural steel (bridge tower)
-----------	---------------	---------------	---



ddrRptbyBidItem

Page 1 of 3

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Liu, Tai-Lin

Diary #: 231

Date: 20-Jan-2014

Monday

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Safety Coordinator	OTH	GREG ANDERSON	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	JNM	JUSTIN GARRETT	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Welder	APP	Reggie Humphry	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	BRENDON CHAPMAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MAN CHUN MA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JOSE TORRES	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CHRISTOPHER BOWLES	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	DONALD PLUMB	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL JIMENEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
*E0020562	WELDING EQUIPMENT						No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00			
*E0030562	WELDING EQUIPMENT						No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00			
*E0010562	WELDING EQUIPMENT						No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00			
2292	WELDER, 600 AMP						No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00			
2293	WELDER, 600 AMP						No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00			

Attachment



Welding on R6 / Face A area, UT also performed by QA / QC



Welding on S7 / Face A

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Liu, Tai-Lin

Diary #: 231

Date: 20-Jan-2014

Monday



Grinding on F2 / Face B area



Ma performed grinding on K / Face B



QC performed MT on F2 / Face B area



Welding on R5 / Face A area, UT also performed by QA/ QC