

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 11:20 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 207 Const Calendar Day: 598 Date: 23-Jan-2014 Thursday

Inspector Name: Jalali, Parviz Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Jefferson, Paul

Approved Date: 16-Sep-14 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 40 - 50 12 PM 40 - 50 4PM 50 - 60

Precipitation

Condition Partly Cloud

Working Day ☒ If no, explain:**Diary:**

Dispute

CC0 # 327

CERTIFIED COATINGS , CONTINUED WORK ON E2

CLEAN AND SPOT REPAIR PRIME COAT SHEAR KEYS , BEARINGS , SADDLES AND RODS

☐**CCO-327 Bid Item: 001 0-FIS-ELS.327 Pier E2 Falsework/Install Saddle**

CERTIFIED COATINGS COMPANY

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CERTIFIED COATINGS COMPANY								
Painter	JNM	ERNIE SOLON	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter	JNM	MARK STEWART	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter	APP	Victor Ruiz	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter	JNM	SAGE RAY	0.00	2.00	0.00	2.00		<input type="checkbox"/>

