

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 11:29 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 817 Const Calendar Day: 598 Date: 23-Jan-2014 Thursday

Inspector Name: Le, Thanh Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Jefferson, Paul

Approved Date:

07-Mar-14 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM 50 - 60 12 PM 4PM  
Precipitation Condition cloudy

Working Day ☒ If no, explain:**Diary:**

Dispute

**General Comments**

## A. Today activities:

1. Continue review and inspection OBG Ongoing Punchlist and China Punchlist based on Weekly Closure Request.
2. Safety meeting at 8:00 AM.
3. E- line: Certified Coating Company continue remove rust, rust-stain and repaint the damage areas according to OBG Ongoing Punchlist from PP 20 to PP 30. QA Inspector - Jeff Rickert - was on site to inspect paint quality during paint repair process.
4. CCO # 327: Support E2 subcontractor, E2 toolroom, 60 ton/90ton/E2 elevator operator Crane Barge, Deck Engineer - Remove Access & Falsework E & W Lines in progress. See Sabastian Mofor's diary for labor and equipment of the day.

## B. Conversation and discussion

There were no significant conversations and discussions today

## C. Overtime reason

Worked two hours overtime for construction observation because contractor worked overtime at E2.

**04-0120F4 Bid Item: 055 E-L01-SG1.055 E Line Lift 01 Segment 1 Furnish structural steel (bridge)(box girder)**

CERTIFIED COATINGS COMPANY

**04-0120F4 Bid Item: 056 E-L01-OBG.056 E Line Lift 01 OBG Erect structural steel**

CERTIFIED COATINGS COMPANY

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> CERTIFIED COATINGS COMPANY								
Painter	JNM	ULRIC FELIX	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	GENIER VALDES	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	ENRIQUE GONZALEZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	ALBERTO SERRANO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	APP	RAFAEL SERANO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	FRANCISCO SERRANO	8.00	0.00	0.00	8.00		<input type="checkbox"/>



---

### ***Daily Diary Report by Bid Item***

**Job Name:** 04-0120F4

**Inspector Name:** Le, Thanh

**Diary #:** 817

**Date:** 23-Jan-2014    **Thursday**

---

<b>CCO-327</b>	<b>Bid Item: 001</b>	<b>0-FIS-ELS.327</b>	<b>Pier E2 Falsework/Install Saddle</b>
CERTIFIED COATINGS COMPANY			