

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 2:35 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 234 Const Calendar Day: 598 Date: 23-Jan-2014 Thursday

Inspector Name: Liu, Tai-Lin Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 04:30 PM 02:30 AM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 06-Mar-14 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4PM	60 - 70
Precipitation			Condition	Mostly Clear

Working Day ☒ If no, explain:**Diary:**

Dispute

Tower Activites

01-23-14, Wednesday, Night Shift: 4:30 PM – 2:30 AM, Mostly Clear, 63/45 F

Electro Slag Weld (ESW) - Weld Repair on Tower Base Transversal Indications.

* Arrived at Burma SAS office around 04:30 PM. Saw Bob & Warren at office. Prepared paper work and went to field.

* At field, saw ABF safety officer Greg and boat operator Justin. At the field office, talked to QA-Ed Leach & James (METS) to find out the field status.

* QC (SE), Salvador Merino and Patrick Swain were on duty tonight. By the way, Salvador worked three hours on another welding job at Bike path area last night with QA James.

* Welder Mike Jimenez (Forman) performed Forman's works tonight.

* Welder Chris Bowles performed welding work on A / Face A (Y = 900 - 1170) area through the whole night. MT was performed by QC / QA on this area.

* Brendon Chapman completed welding on N / Face A, and moved to H14 / Face B (Y = 6970 - 8030, MT excavation done) area continued to perform welding.

* Jose Torres completed grinding on location W / Face B area, and moved to S / Face A area for grinding through the whole shift.

* Reggie Humphrey completed grinding on W4 (Y = 4050 - 4190) and W5 (Y = 4720 - 4870) and VT / MT on excavation were performed by QA (Janes) & QC (Salvador) in those area..

* Welder Man Chun Ma performed grinding on location J / Face B area through the whole shift.

* QC (Patrick) performed UT on R5 / R6 Face A area (Y = 3800 - 4490). QA (Ed) will verify the results tomorrow night.

* See QA's reports (Ed Leach and James Doe) for welder's detailed activities.

* QC Salvador Merino and Patrick Swain worked 10 hours tonight.



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Liu, Tai-Lin Diary #: 234 Date: 23-Jan-2014 Thursday

04-0120F4 Bid Item: 053 T-L01-DSE.053 Tower Lift 01 Diaphragm Tower SE Erect structural steel (bridge tower)
 AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Safety Coordinator	OTH	GREG ANDERSON	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	JNM	JUSTIN GARRETT	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Welder	APP	Reggie Humphry	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	BRENDON CHAPMAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MAN CHUN MA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JOSE TORRES	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CHRISTOPHER BOWLES	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	DONALD PLUMB	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL JIMENEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
*E0020562	WELDING EQUIPMENT						No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00			
*E0030562	WELDING EQUIPMENT						No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00			
*E0010562	WELDING EQUIPMENT						No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00			
2292	WELDER, 600 AMP						No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00			
2293	WELDER, 600 AMP						No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00			

Attachment



Jose performed grinding on S / Face A area.



Welder Ma performed grinding on J area.

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Liu, Tai-Lin

Diary #: 234

Date: 23-Jan-2014

Thursday



Fender near Tower Base



Welding on H14 / Face B area



Brendon performed welding on H14 / Face B area



QC (Pactrick) performed UT on R5 / R6 area