

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 8:35 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 451 Const Calendar Day: 599 Date: 24-Jan-2014 Friday

Inspector Name: Feather, Bernard Title: Transportation Engineer

Inspection Type: No Inspection

Shift Hours: 08:00 am 05:00 pm Break: 01:00 Over Time:

Federal ID:

Location:

Reviewer: Shedd, Bill Approved Date: 21-Nov-14 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition not recorded

Working Day ☒ If no, explain:**Diary:**

Dispute

Bike Path Piping

MEP CCO meeting 0900-1000. Misc MEP paperwork and write diaries. FWS worked from a night closure of the #5 lane of the EB bridge.

☐**CCO-187 Bid Item: 001 0-MSI-EFA.187 MEP/Structural Interferences**

SMITH-EMERY SF

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: SMITH-EMERY SF								
Certified Welding Ins	OTH	STEVEN JENSEN	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Diary:

Dispute

Bike Path Piping**001 0-MSI-EFA.187**

Steve Jensen spent the shift performing welding inspection on the FWS work with regard to RFI 3387.

☐**CCO-187 Bid Item: 001 0-MSI-EFA.187 MEP/Structural Interferences**

F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Welder	JNM	RICHARD KIIKVEE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Plumber/Pipefitter	FOR	TOM COLOMBO	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Diary:

Dispute

Bike Path Piping**001 0-MSI-EFA.187**

Rick Kiiikvee spent the shift relocating the utility outlet for the 4" CA line to avoid the conflict with the emergency egress ramp at PP 122 along the bike path. Josh Johnson and Tom Colombo assisted.

☐

The crew worked from a night closure of the #5 lane of the EB bridge.

The crew used a crew truck, a 200 volt welder, a 2.4 HP generator, and small tools in performance of this operation.



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Feather, Bernard Diary #: 451 Date: 24-Jan-2014 Friday

CCO-354 Bid Item: 001 0-FWS-ELS.354 CIC - Mechanical Impacts - F.W. Spencer
F.W. SPENCER AND SON, INC

Diary:

Dispute

Change of Character 001 0-FWS-ELS.354



To perform the evening's operations, the FWS crew worked from a night closure of the #5 lane of the EB bridge. The crew, including Josh Johnson, spent 1.5 hours mobilizing to the work location, and 1 hour demobilizing at the end of the shift. Mobilization will be covered under the CCO 187 work for the evening.

In addition to equipment used in the operations, the crew used a light tower, and a port-a-potty on a trailer which will be paid under CCO 354 via monthly invoice.