

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 11:20 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 208 Const Calendar Day: 599 Date: 24-Jan-2014 Friday

Inspector Name: Jalali, Parviz Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Jefferson, Paul

Approved Date: 16-Sep-14 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM 40 - 50 12 PM 40 - 50 4PM 50 - 60

Precipitation

Condition Partly Cloud

Working Day ☒ If no, explain:**Diary:**

Dispute

**CC0 # 327**CERTIFIED COATINGS , CONTINUED WORK ON E2  
CLEAN AND REPAIR PRIMER ON BEARINGS , SHEAR KEYS , SADDLES AND RODS

MAT / EQP.

MCMASTER CARR 2" SANDING DISKS

2" WIRE WHEELS

KELLY MOORE PAINTS DEGREASER

SHERWIN WILLIAMS MEK

INTERNATIONAL PAINT INTERZINC 52

**CCO-327 Bid Item: 001 0-FIS-ELS.327 Pier E2 Falsework/Install Saddle**

CERTIFIED COATINGS COMPANY

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> CERTIFIED COATINGS COMPANY								
Painter	JNM	FRANCISCO SERRANO	0.00	2.00	0.00	2.00		<input type="checkbox"/>
Painter	APP	ALFREDO GUTIERREZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter	JNM	MARK STEWART	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter	APP	Victor Ruiz	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter	JNM	SAGE RAY	0.00	2.00	0.00	2.00		<input type="checkbox"/>

