

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 2:28 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 237 Const Calendar Day: 602 Date: 27-Jan-2014 Monday

Inspector Name: Liu, Tai-Lin Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 AM 05:30 PM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 06-Mar-14 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 40 - 50 12 PM 50 - 60 4PM 50 - 60**Precipitation** **Condition** CloudyWorking Day ☒ If no, explain:**Diary:**

Dispute

Tower Activities

01-27-14, Monday, Day Shift: 07:00 AM – 05:30 PM, Cloudy, 62/45 F

Electro Slag Weld (ESW) - Weld Repair on Tower Base Transversal Indications.

* Arrived at Burma SAS office around 07:00 AM. Prepared paper work and went to field.

* At the field office, talked to QA-Simion Ramirez (METS) to find out the field status. Another QA (Joe Adame) was inside the tower base, I did talked to him this afternoon.

* QC (SE), Bonifacio Daquinag (JR) and Bernie Docena were on duty today. Bernie left from field after lunch.

* Welder Richard Garcia (Forman) was not here today.

* Welder Donald Plumb was not here this morning but came back to tower base after lunch. He performed excavating on H / Face A area (Y = 6450 - 6800 and 6050 - 6200).

* Zachariah Macdonald was helping Paul to mobilize equipment, installing preheat pad and cleaning the area this morning. He performed grinding on K / Face B area this afternoon.

* Paul Fambrini performed mobilization equipment, installing preheat pad and cleaning the area today.

* Guowu Chen performed grinding on D / Face B area and A / Face A (Y = 500-1500) area through the shift.

* Welder Randy Clayborn performed welding on T / Face B, and acted as Forman today.

* Welder Ernest Connorsk performed excavation and welding on W / Face B (Y - 2090 -2390) area today.

* QA (Joe) performed UT / MT on D / Face B (Y = 6100 - 6979) and N / Face A (Y = 8670 - 9070 & 2700 - 4900) area with QC (JR).

* See QA's reports (Simion Ramirez and Joe Adame) for welder's detailed activities.

* QC Bonifacio Daquinag (JR) worked 10 hours and Bernie Docena worked 4 hours today.

04-0120F4 Bid Item: 053 T-L01-DSE.053 Tower Lift 01 Diaphragm Tower SE Erect structural steel (bridge tower)

ddrRptbyBidItem

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Liu, Tai-Lin

Diary #: 237

Date: 27-Jan-2014

Monday

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	ERNEST CONNER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RANDY CLAYBORN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	GUOWU CHEN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	PAUL FAMBRINI	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	Zach MacDonald	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	RICHARD GARCIA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Safety Coordinator	OTH	GREG ANDERSON	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Operator	JNM	JUSTIN GARRETT	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Welder	APP	Reggie Humphry	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	BRENDON CHAPMAN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	MAN CHUN MA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	JOSE TORRES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	CHRISTOPHER BOWLES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	DONALD PLUMB	6.00	0.00	0.00	6.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL JIMENEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
*E0020562	WELDING EQUIPMENT						No	
		8.00	2.00	0.00	0.00			<input type="checkbox"/>
*E0030562	WELDING EQUIPMENT						No	
		8.00	2.00	0.00	0.00			<input type="checkbox"/>
*E0010562	WELDING EQUIPMENT						No	
		8.00	2.00	0.00	0.00			<input type="checkbox"/>
2292	WELDER, 600 AMP						No	
		8.00	2.00	0.00	0.00			<input type="checkbox"/>
2293	WELDER, 600 AMP						No	
		8.00	2.00	0.00	0.00			<input type="checkbox"/>

Attachment



Welding on H / Face A area



Donald Plumb performed excavating with QA (Joe) on H /Face A area

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Liu, Tai-Lin

Diary #: 237

Date: 27-Jan-2014

Monday



Preheat pad installation on H14 / Face B area



Excavating / grinding at D7 / Face 7 area



Excavation / grinding on D5 / Face B area



Excavation / grinding on D4 / Face B area