

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 7:41 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 1003 Const Calendar Day: 605 Date: 30-Jan-2014 Thursday

Inspector Name: Daouk, Sami Title:

Inspection Type: Intermittent

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 03-May-14 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the upper skirt . Work on miscellaneous activities . They started at 7:00 AM.

Roger & Jonathon had to work on the 20 mm. holes on the C , D skins , East & West shear plates . Crews had to clean , lubricate , & rethread the holes . They had to prepare their tools equipments. Reroute the power line . They were done at 7:45 AM. Crews started on the South tower shaft at 7:50 AM. then on the East , North , & West shaft .

In addition to that , crews had to align the holes on the skins , shims , & the plate washers . They had to enlarge the holes on the plate washers where is needed . They were done at 2:50 PM. Crews had to wrap up their tools & equipments . They left at 3:10 PM.

Carlos & Juan had to work on miscellaneous activities inside & outside the tower shafts . Crews had to work on house keeping , work on working platforms , & work with the other crews .

Victor & Jose Jr. had to work on the North tower shaft . Crews had to work on house keeping from 53 to 143 meters . Crews had to clean , vacuum inside the shaft , & pull out of the site all the excess materials & tools. They started at 7:20 AM. Crews came down at 4:50 PM.

Tower crews were done at 5:00 PM. They left at 5:10 PM.

Ballard Diving crews came to the site at 7:00 AM. Crews had to work on the fender forms . Alex , Derek , & Todd had to work with Dutra crews on the fender form erection .

Alex was the 1st diver to put his gear on . He went into the water at 8:00 AM. Alex had to work on the South side middle panel . He had to set the panel , install & tighten the rods . Alex came out at 11:45 AM.

Derek was the 2nd diver to go into the water . Derek had to work on the South West closure joint . He had to drill , install , & tighten the anchor bolts . He went into the water at 12:55 PM. He came out at 2:45 PM.

Ballard Diving crews had to wrap up their equipments , hoses , & gears . They were done at 3:15 PM. Crews left at 3:20 PM.

Dutra crews came to the site at 6:55 AM. Crews had to work on the fender forms . They had to prepare their tools , equipments , panels , & accessories . They started at 7:10 AM.

Robert , Dan , James , Luke , Pen , Ron , & Sam had to work on the preparations for the fender joint



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Daouk, Sami **Diary #:** 1003 **Date:** 30-Jan-2014 **Thursday**

closure pour panels . Crews had to drill the panels for the rods , weld the back beams & bottom plates .
In addition to that , crews had to work on the panel rigging , & work with the divers . They started at 7:15 AM.

Steve flew the 1st panel for the South side at 7:50 AM. The crane was released at 10:00 AM.

Conco crews came to the site at 6:50 AM. Crews had to work on the closure power reinforcing steel . Justin & Salvador had to install # 16 vertical bars & stirrups . They started on the North West corner at 7:10 AM. Crews were done at 11:00 AM. They left at 11:10 AM.

In the office , I had to work on my report . I was done at 5:30 PM.

04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete

DUTRA MATERIALS

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: DUTRA MATERIALS								
Operator	OTH	DAN WHEELER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	PEN UNUTOA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	OTH	STEVE FRIYER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	SAMI TAVAKE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	RON TORRES	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	APP	ROBERT UTLEY	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	LUKE HUDSON	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	APP	JAMES SAVAGE	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: DUTRA MATERIALS								
*E0640562	MARINE, STEEL BARGE						No	<input type="checkbox"/>
		8.00	0.00	0.00	0.00			
*E0660562							No	<input type="checkbox"/>
		8.00	0.00	0.00	0.00			
*E0620562							No	<input type="checkbox"/>
		8.00	0.00	0.00	0.00			

04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete

BALLARD DIVING & SALVAGE

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: BALLARD DIVING & SALVAGE								
Marine Coordinator		TODD HORNER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Marine Coordinator		DEREK CHASE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Marine Coordinator		ALEX DOSS	8.00	0.00	0.00	8.00		<input type="checkbox"/>

04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete

CONCO PUMPING

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CONCO PUMPING								
Ironworker		SALVADOR JUMINEZ	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker		JUSTIN BACA	4.00	0.00	0.00	4.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Daouk, Sami Diary #: 1003 Date: 30-Jan-2014 Thursday

04-0120F4 Bid Item: 052 T-L02-TNE.052 Tower Lift 02 Tower NE Furnish structural steel (bridge tower)
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 053 T-L01-ANE.053 Tower Lift 01 Walkway Grating and Access Tower NE
AMERICAN BRIDGE/FLUOR, A JV

CCO-079 Bid Item: 001 T-MEP-ALS.079 Tower Base MEP
AMERICAN BRIDGE/FLUOR, A JV

CCO-098 Bid Item: 001 T-TSD-ALS.098 Tower Skirt Details
AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	JNM	VICTOR HERNANDEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JR. JOSE AVILA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	ROGELIO RUIZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JONATHAN CANITES	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter		JUAN HERNANDEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	2.00	0.00	10.00		<input type="checkbox"/>