

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 6:25 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 444 Const Calendar Day: 609 Date: 03-Feb-2014 Monday

Inspector Name: Altamirano, Victor Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

Work description.

Inspector: Victor Altamirano (5 hours reg. hours)

Date: 020314

Location: West of OTD building test area

Weather: 55 Deg. / Sunny

Field Work –

Plan Break for test rod 8:

VGO did the pH before the laborer pumped out the salt water from the wet chamber. The load on the test rod was about 982 kips before pressure applying additional load. The test rod broke about half way between the nut and the coupler. CT / Mets cleaned the fractured surfaces accordingly to approve procedure.

Note that I left work at 12pm. Refer to B. Brignano's diary for details.

Office Work –

I finalized diaries.

CCO-314 Bid Item: 001 0-RRR-EFA.314 E2 Remove, Replace & Test Rods

AMERICAN BRIDGE/FLUOR, A JV

