

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 7:40 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 1005 Const Calendar Day: 609 Date: 03-Feb-2014 Monday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 04:30 pm Break: 00:30 Over Time: 01:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 03-May-14 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

**Tower Activities**

ABF crews came to the site after the safety meeting at 7:25 AM. Crews had to work on miscellaneous activities on the tower. They started at 7:30 AM.

Carlos & Jose had to work on house keeping inside & outside the tower. Crews had to clean & vacuum inside the cells, work with the other crews. They started at 7:40 AM.

Richard & Paul had to work on the top skirt weld. Crews had to measure the gaps between the skirt pieces to order the back bars. They started at 9:00 AM. Crews were done at 10:00 AM.

Tower crews were done at 5:00 PM. They had to wrap up their tools & equipments. Crews left at 5:10 PM.

Ballard Diving crews came to the site at 6:50 AM. Crews had to work on miscellaneous activities on the fender. Alex D, Alex V, & Todd had to work on the fender forms, install # 16 hair pins, & work with Dutra crews on the panel erections. Crews had to prepare their hoses, gears, tools, & equipments. They were done at 8:00 AM.

Alex D was the 1st diver to put his gear on. He went into the water at 8:45 AM. Alex had to work on the West closure joint. He had to install the tie rods, drill, & install anchor bolts. He was done at 11:30 AM. He came out at 11:35 AM.

Todd was the 2nd diver. He went into the water at 12:45 PM. He had to work on the North West corner joint. Todd came out at 2:55 PM.

Ballard Diving crews had to wrap up their hoses, gear, & tools. They were done at 3:10 PM. Crews left at 3:15 PM.

Dutra crews came to the site at 6:50 AM. Crews had to work on the fender closure pour. They had to work the side West panels.

Robert, James, & Luke had to pull out the previously erected inner panel, make some adjustments, & re-erect the inner panel, fly, erect the outer panel, & install the top anchor bolts & rods. They started at 7:45 AM. Crews were done at 10:00 AM.

After that, crews had to prepare, distribute, & set the accessories for the North & East side panels. Clean the hoops on the fender, cut the temporary 36 mm. rods, pull the North side platform, & work on the lost deck with Ron & Ben. They started at 10:30 AM. Crews were done at 12:00 PM.



## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4

**Inspector Name:** Daouk, Sami

**Diary #:** 1005

**Date:** 03-Feb-2014

**Monday**

In the afternoon , crews had to work on the North West closure joint . They started at 12:40 PM. Crews were done at 2:00 PM.

Then , they had to work on the North closure joint . They started at 2:10 PM. The outer panel did not fit properly . Crews had to pull it out of the site . They were done at 2:55 PM.

Ron , Sam & Ben had to work on the lost deck on the South side . Crews had to close the gaps between the fender sections . They had to lay out for the 0.1 X 0.15 meter joists , cut the joists to size , set , fly , cut the plywood boards , & secure them with nails . They started at 7:45 AM.

In the afternoon , crews had to work on the South West corner gap . They started at 12:40 PM. Crews were done at 2:55 PM.

Dutra crews had to wrap up their tools & equipments . They were done at 3:00 PM. Crews left at 3:15 PM.

In the office , I had to work on my report . I was done at 5:30 PM.

**04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete**

### DUTRA MATERIALS

#### Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> DUTRA MATERIALS								
Operator	OTH	DAN WHEELER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	PEN UNUTOA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	SAM TAVAKE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	RON TORRES	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	APP	ROBERT UTLEY	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	LUKE HUDSON	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	APP	JAMES SAVAGE	8.00	0.00	0.00	8.00		<input type="checkbox"/>

#### Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
<b>Contractor:</b> DUTRA MATERIALS								
*E0640562	MARINE, STEEL BARGE						No	<input type="checkbox"/>
		8.00	0.00	0.00	0.00			
*E0660562							No	<input type="checkbox"/>
		8.00	0.00	0.00	0.00			
*E0620562							No	<input type="checkbox"/>
		8.00	0.00	0.00	0.00			

**04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete**

### BALLARD DIVING & SALVAGE

#### Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> BALLARD DIVING & SALVAGE								
Marine Coordinator		TODD HORNER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Marine Coordinator		ALEX VALEZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Marine Coordinator		ALEX DOSS	8.00	0.00	0.00	8.00		<input type="checkbox"/>

**04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete**

### CONCO PUMPING

#### Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> CONCO PUMPING								
Ironworker		SALVADOR JUMINEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>

## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4

**Inspector Name:** Daouk, Sami

**Diary #:** 1005

**Date:** 03-Feb-2014

**Monday**

Ironworker	JUSTIN BACA	0.00	0.00	0.00	0.00	<input type="checkbox"/>		
<b>04-0120F4      Bid Item: 052      T-L02-TNE.052      Tower Lift 02 Tower NE Furnish structural steel (bridge tower)</b> AMERICAN BRIDGE/FLUOR, A JV								
<b>04-0120F4      Bid Item: 053      T-L01-ANE.053      Tower Lift 01 Walkway Grating and Access Tower NE</b> AMERICAN BRIDGE/FLUOR, A JV								
<b>CCO-079      Bid Item: 001      T-MEP-ALS.079      Tower Base MEP</b> AMERICAN BRIDGE/FLUOR, A JV								
<b>CCO-098      Bid Item: 001      T-TSD-ALS.098      Tower Skirt Details</b> AMERICAN BRIDGE/FLUOR, A JV								
<b>Labor</b>								
<b>Trade</b>	<b>Class</b>	<b>Name</b>	<b>RT Hrs</b>	<b>OT Hrs</b>	<b>DT Hrs</b>	<b>Total</b>	<b>Remarks</b>	<b>Dispute</b>
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	JNM	JOSE PRADO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	2.00	0.00	10.00		<input type="checkbox"/>