

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 8:35 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 517 Const Calendar Day: 609 Date: 03-Feb-2014 Monday

Inspector Name: Feather, Bernard Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 08:00 am 11:00 pm Break: 05:30 Over Time: 01:30

Federal ID:

Location:

Reviewer: Shedd, Bill

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition Cool/Overcast

Working Day ☒ If no, explain:**Diary:**

Dispute

General Comments

Bill Casey staff meeting 0800-0900. Track progress of FWS mechanical piping installation from a night lane closure of the #1 lane of the WB bridge. Misc MEP paperwork and write diaries.

☐**CCO-187 Bid Item: 001 0-MSI-EFA.187 MEP/Structural Interferences**

F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Welder	JNM	RICHARD KIIKVEE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	NARCISO BIAGI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Plumber/Pipefitter	FOR	TOM COLOMBO	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Diary:

Dispute

12" DIP installation 001 0-MSI-EFA.187

The FWS crew, including Josh Johson, worked from a night closure of the #1 lane of the WB bridge, from the evening of Monday, 2/3/2014 to the morning of Tuesday, 2/4/2014.

☐

At 2000, the crew went on shift at Pier 7, mobilizing to the bridge, arriving at 2030. The crew worked on establishing the temporary access to install the PS-22 similar pipe supports along the IB barrier of the WB bridge at PP 128 per the direction given in RFI 3485R et al. The crew worked until, 0300 when they demobilized off the bridge and went off shift (the union contract gives the pipefitters 8 hours of pay for 7 hours of work and shift differential pay for night work).

The crew used three crew trucks, a 2.5 HP generator, a 70 amp welder and small tools in the performance of the work.

CCO-354 Bid Item: 001 0-FWS-ELS.354 CIC - Mechanical Impacts - F.W. Spencer

F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Plumber/Pipefitter	FOR	TOM COLOMBO	0.00	0.00	0.00	0.00		<input type="checkbox"/>

Diary:

Dispute



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Feather, Bernard

Diary #: 517

Date: 03-Feb-2014

Monday

Character

001



Mobilization to and from the bridge will be paid under the CCO 187 work for the evening.

In addition to the equipment used in the performance of the work, a light tower and a towed port-a-potty was used which will be paid by monthly invoice under CCO 354.