

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 8:37 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 510 Const Calendar Day: 610 Date: 04-Feb-2014 Tuesday

Inspector Name: Feather, Bernard Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 08:00 am 10:00 pm Break: 06:00 Over Time:

Federal ID:

Location:

Reviewer: Shedd, Bill

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition not recorded

Working Day ☒ If no, explain:**Diary:**

Dispute

General Comments

MEP staff meeting 0830-0900. Mechanical contractor's coordination meeting 1000-1100. Track progress of FWS mechanical piping installation from a night closure of the #1 lane of the WB bridge. Misc. MEP paperwork and write diaries.

☐**CCO-187 Bid Item: 001 0-MSI-EFA.187 MEP/Structural Interferences**

SMITH-EMERY SF

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: SMITH-EMERY SF								
Certified Welding Ins	OTH	STEVEN JENSEN	4.00	0.00	0.00	4.00		<input type="checkbox"/>

Diary:

Dispute

Mechanical Piping 001 0-MSI-EFA.187

Steve Jensen, subcontracting to Leyland Saylor, performed the welding QC inspection for the FWS welds completed per the direction given in the response to RFI 3485 R01/02/03.

☐**CCO-187 Bid Item: 001 0-MSI-EFA.187 MEP/Structural Interferences**

F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Welder	JNM	RICHARD KIIKVEE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	NARCISO BIAGI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Plumber/Pipefitter	FOR	TOM COLOMBO	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Diary:

Dispute

12" DIP installation 001 0-MSI-EFA.187

The FWS crew, including Josh Johnson, worked from a night closure of the #1 lane of the WB bridge, working from 2000 on 2/4/2014 to 0400 the morning of 2/5/2014. The crew spent the shift welding the PS-22 similars at PP 128 per the direction given in the response to RFI 3485R2, R3, and R4.

☐

The crew used three crew trucks, a 70 amp welder, a 2.5 HP generator, and small tools in performance of the work.



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Feather, Bernard Diary #: 510 Date: 04-Feb-2014 Tuesday

CCO-354 Bid Item: 001 0-FWS-ELS.354 CIC - Mechanical Impacts - F.W. Spencer
F.W. SPENCER AND SON, INC

Diary:

Dispute

Mechanical Change of 001 0-FWS-ELS.354

Mobilization to and from the bridge for this night's shift will be covered under CCO 187.



In addition to the equipment used in performance of this night's work, the FWS crew used a light tower and a towed port-a-potty which will be paid under CCO 354.