

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 6:25 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 446 Const Calendar Day: 611 Date: 05-Feb-2014 Wednesday

Inspector Name: Altamirano, Victor Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

Work description.

Inspector: Victor Altamirano (8 hours reg.)
Date: 020514
Location: West of OTD building test area
Weather: 46 Deg. / Cloudy

Field Work –

Plan Break for test rod 5:

VGO did the pH and reference electrode before the laborer pumped out the salt water from the wet chamber. CT / Mets cleaned the fractured surfaces accordingly to approve procedure after the rod was pulled to break .

Workers removed the fasteners from the end plate from the jacking end for TR 11. A laborer pumped salt water from the water tank that was used for TR 5 and pumped it into the water tank that was being used for TR 6. He removed the water tank from the containment and prepped to clean it out.
Workers finished removing the end plate at 11 and then moved to TR 5 to remove the fasteners from the end plate from the dead end for TR 5.

Office Work –

I finalized diaries.

Refer to B. Brignano's diary for further details. I spent the second part of the day working on diaries.

CCO-314 Bid Item: 001 0-RRR-EFA.314 E2 Remove, Replace & Test Rods

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	OTH	James Sturgeon	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	0.00	0.00	0.00	0.00		<input type="checkbox"/>

