

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 8:44 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 426 Const Calendar Day: 612 Date: 06-Feb-2014 Thursday

Inspector Name: Feather, Bernard Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 08:00 am 10:00 pm Break: 05:00 Over Time: 01:00

Federal ID:

Location:

Reviewer: Shedd, Bill

Approved Date: 21-Nov-14 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition Overcast, cool

Working Day ☒ If no, explain:**Diary:**

Dispute

General Comments

Weekly safety meeting 0800-0900. Track progress of FWS mechanical piping installation at Hinge A of the WB bridge via a night lane closure. Update SFOBB Construction Newsletter. Misc MEP paperwork and write diaries. This diary was for the night shift, 2000 on 2/6/2014 to 0400 on 2/7/2014.

**04-0120F4 Bid Item: 129 0-000-000.129 BOOSTER PUMP STATION**

F.W. SPENCER AND SON, INC

Diary:

Dispute

Booster Pump 129 0-000-000.129

The previous week, it was determined that the wrong sized pump motor was delivered with the assembly. FWS plans to replace the Booster Pump motors on Feb 11. Performance test and training will be performed on Feb 12. FWS is developing a performance test sign off sheet and a training agenda.



Caltrans Bridge Maintenance was informed of this and that the booster pump startup and operations training would be postponed until February 12.

CCO-187 Bid Item: 001 0-MSI-EFA.187 MEP/Structural Interferences

SMITH-EMERY SF

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks
Contractor:	SMITH-EMERY SF						
Certified Welding Ins	OTH	STEVEN JENSEN	4.00	0.00	0.00	4.00	

Dispute

**Diary:**

Dispute

10" DIP installation 001 0-MSI-EFA.187

Steve Jensen performed the welding QC on the installation of the PS-22 similar pipe supports, installed per the direction given in RFI 3485 et. al.

**CCO-187 Bid Item: 001 0-MSI-EFA.187 MEP/Structural Interferences**

F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks
Contractor:	F.W. SPENCER AND SON, INC						

Dispute



ddrRptbyBidItem

Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Feather, Bernard Diary #: 426 Date: 06-Feb-2014 Thursday

Welder	JNM	RICHARD KIIKVEE	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Plumber/Pipefitter	JNM	NARCISO BIAGI	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Plumber/Pipefitter	FOR	TOM COLOMBO	8.00	0.00	0.00	8.00	<input type="checkbox"/>

Diary:

Dispute

Mechanical Piping 001 0-MSI-EFA.187

The FWS crew, including Josh Johnson, spent the shift installing the temporary PS-22 similars at PP 128 on the WB bridge per the direction given in the response to RFI 3485R01, R02, and R03.

For night work, the crew gets shift differential pay.

Equipment included small tools, a 200 volt welder, a2.4 HP generator, three crew trucks, and small tools.

The 2.5 hours of mobilization and demobilization to and from the bridge this shift is captured under CCO 187 and not CCO 354 (Mechancial Change in Character).

Mechanical Piping 001 0-MSI-EFA.187

The FWS crew, including Josh Johnson,

CCO-354 Bid Item: 001 0-FWS-ELS.354 CIC - Mechanical Impacts - F.W. Spencer
F.W. SPENCER AND SON, INC

Diary:

Dispute

Mechanical Change of Character 001 0-FWS-ELS.354

The towed port-a-potty and rented light tower will be paid under CCO 354 by monthly invoice.

The 2.5 hours of mobilization and demobilization to and from the bridge this shift is captured under CCO 187 and not CCO 354 (Mechancial Change in Character).