

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 10:00 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 568 Const Calendar Day: 612 Date: 06-Feb-2014 Thursday

Inspector Name: Wolcott, Brian Title:

Inspection Type: Intermittent

Shift Hours: 07:00 am 12:00 am Break: Over Time: 02:00

Federal ID:

Location:

Reviewer: Schram, Darryl Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 60 - 70 12 PM 60 - 70 4PM 60 - 70**Precipitation** **Condition**Working Day ☒ If no, explain:**Diary:**

Dispute

General Comments

FROM 0700-1200, I WORKED GENERAL SAS OFFICE DUTIES INCLUDING DIARIES. I ATTENDED THE 8 AM SAFETY MEETING.

FROM 1800-2359, I WAS THE NIGHT LANE CLOSURE INSPECTOR FOR THE SFOBB.

THE CLOSURE: W/B LANES 1 AND 2 FROM SKYWAY TO END OF SAS W2.

THE WORK: ABF WORK ON ELEVATOR, FW SPENCER ON WATER PIPE.

LANE CLOSURE ID: W/B LANES 1 AND 2 - C80XA#12.

W/B - 1097 AT 2001 (ANGELA).

LANE SAFETY CREW: FM W/B - VINCE DAVIS; BRIAN HALLOWELL; ATTENUATORS - JIM DUVALL, CLINT WEAVER, GUS PERERA, CHRIS NANCE.

LANE SAFETY EQUIPMENT: W/B 4-ATTENUATOR TRUCKS, TRUCK #103, 2-ARROW BOARDS #87, #89.

4-CHP OFFICERS

