

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 7:37 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 1011 Const Calendar Day: 616 Date: 10-Feb-2014 Monday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 03-May-14 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

**Tower Activities**

ABF crews came to the site after the safety meeting at 7:30 AM. Crews had to work on miscellaneous activities on the tower . They started at 7:35 AM.

Carlos & Jose had to work on house keeping inside & outside the tower cells , work on the working platforms , & work with the other crews . Crews were done at 5:00 PM. They left at 5:10 PM.

Ballard Diving crews came to the site at 6:50 AM. Crews had to work on the fender forms. They had to seal the joint closure side walls & the panels using 2 kind epoxy splash zone & work on the rib panels with the footing side walls . Alex , Derek , & Todd had to prepare their gears , hoses , & equipments. They were done at 8:15 AM.

Derek was the 1st diver to go into the water at 8:30 AM. He had to seal the West closure joints . He came out at 11:50 AM. Derek had to seal the last 3 closure joints .

Alex was the 2nd diver to go into the water . Alex had to drill , install , & tighten the anchor bolts on the footing side walls with the rib panels on the East side . He started at 12:45 PM. He came out at 2:45 PM.

Ballard crews had to wrap up their gears , hoses , & equipments. They left at 3:20 PM.

Dutra crews came to the site at 6:50 AM. Crews had to work on East joint closure concrete pour & work on the slab forms. They started at 7:AM. Crews had to mobilize the barge further South in order to reach the South closure joint. They were done at 8:10 AM.

Ron & Ben had to work on the slab forms on the East side . Crews had to cut to size the 0.1 X 0.15 meter joists , set at 0.4 meter at center , secure them with nail , & place the top plywood boards . They started at 8:15 AM. Crews were done at 3:00 PM.

Robert , Sam , & Luke had to work on house keeping . Crews had to remove the tie back rods , working platforms , all the excess materials from the fender erection . They started at 8:20 AM. Crews were done at 11:30 AM.

After that , crews had to work on the joint closure pour on the East side . Crews had to dewater the forms , fill with concrete , work on house keeping after the concrete pour , & work with Conco crews . They started at 12:30 PM. Crews were done at 2:50 PM.

The concrete truck came to the site at 12:10 PM. Steve had to take the 2 - 1 yard buckets to treasure Island trustle using Phyllis tug boat , & bring the concrete to the site . He started on the 1st trip at 11:45



## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4

**Inspector Name:** Daouk, Sami

**Diary #:** 1011

**Date:** 10-Feb-2014

**Monday**

PM. Steve had to make 3 trips .

Dan had to fly the buckets in & out of the site , work with the other crews on house keeping . Dan had to operate the Bucyrus crane .

Dutra crews were done at 3:00 PM. They had to wrap up their tools & equipments. Crews left at 3:20 PM.

Conco crews came to the site at 11:20 AM. Crews had to work on the joint closure concrete pour . The concrete pour started at 12:30 PM. Crews were done cleaning the rebar , wrapping up their tools , & equipments at 3:10 PM. They left at 3:20 PM.

In the office , I had to work on my report . I was done at 5:30 PM.

**04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete**
**DUTRA MATERIALS**
**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> DUTRA MATERIALS								
Operator	OTH	STEVE FRIYER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	SAMI TAVAKE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	RON TORRES	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	APP	ROBERT UTLEY	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	BEN UNUTOA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Piledriver	JNM	LUKE HUDSON	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	OTH	DAN WHEELER	8.00	0.00	0.00	8.00		<input type="checkbox"/>

**Equipment**

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
<b>Contractor:</b> DUTRA MATERIALS								
*E0660562							No	
		8.00	0.00	0.00	0.00			<input type="checkbox"/>
*E0640562	MARINE, STEEL BARGE						No	
		8.00	0.00	0.00	0.00			<input type="checkbox"/>
*E0620562							No	
		8.00	0.00	0.00	0.00			<input type="checkbox"/>

**04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete**
**BALLARD DIVING & SALVAGE**
**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> BALLARD DIVING & SALVAGE								
Marine Coordinator		TODD HORNER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Marine Coordinator		DEREK CHASE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Marine Coordinator		ALEX DOSS	8.00	0.00	0.00	8.00		<input type="checkbox"/>

**04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete**
**CONCO PUMPING**
**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> CONCO PUMPING								
Semi-Skilled Laborer	FOR	WENDELL STEPHENS	3.00	1.00	0.00	4.00		<input type="checkbox"/>
Ironworker		SALVADOR JUMINEZ	3.00	1.00	0.00	4.00		<input type="checkbox"/>
None of the Above	JNM	HUMBERTO DURAN	3.00	1.00	0.00	4.00		<input type="checkbox"/>



## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 1011

Date: 10-Feb-2014

Monday

04-0120F4 Bid Item: 052 T-L02-TNE.052 Tower Lift 02 Tower NE Furnish structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 053 T-L01-ANE.053 Tower Lift 01 Walkway Grating and Access Tower NE

AMERICAN BRIDGE/FLUOR, A JV

CCO-079 Bid Item: 001 T-MEP-ALS.079 Tower Base MEP

AMERICAN BRIDGE/FLUOR, A JV

CCO-098 Bid Item: 001 T-TSD-ALS.098 Tower Skirt Details

AMERICAN BRIDGE/FLUOR, A JV

### Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	JNM	JOSE PRADO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	2.00	0.00	10.00		<input type="checkbox"/>