

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 7:36 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 1013 Const Calendar Day: 618 Date: 12-Feb-2014 Wednesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 03-May-14 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the Transversal Indications , work on the skirt , work on the doubler plates , & work on miscellaneous activities . They started at 7:00 AM.

Carlos & Jose had to work on house keeping . Crews had to clean , vacuum , pull out of the site the excess materials , assemble , disassemble working platforms where is required , & work with the other crews . They started at 7:10 AM.

Randy & Kyle had to work on the skirt . Crews had to complete welding the North West corner with the North center plate . They had to prepare their tools , equipments, connect the power lines . They were done at 7:20 AM.

Randy had to clean , grind , heat , & weld . He started at 7:25 AM. Randy had to stop twice in order for bernie to inspect the weld & MT the root pass . He was done at 2:00 PM.

After that , crews had to mobilize & set their tools , equipments, reroute the power lines to the North West corner & plate . They were done at 2:30 PM.

Randy had to align the plates . He had to clean the plate surfaces , weld donut plates , set the adjustment brackets , drive drift pins . He was done at 4:00 PM.

Then , Randy had to clean , grind , heat , & weld . He started at 4:10 PM.

Richard , Donald , Ernest , Guowu , Paul , & Zach had to work on the Transversal Indications on the Electro Slag Weld . Crews had to prepare their tools , equipments , wait for the steel to reach the required temperature . They were done at 7:30 AM.

Richard had to work on Joint G . Face A between 3 & 9 meters . He had to clean , grind , heat , & weld . He started at 9:00 AM. He was done at 3:00 PM.

In addition to that , he had to work with his crews in all areas & work with the QA & QC .

Donald had to work on Joint M . Face B between 3 & 9 meters . Donald had to clean , grind , heat , & weld . He started at 8:00 AM.

Ernest had to work on Joint L . Face A between 3 & 9 meters . Ernest had to clean , grind , heat , & weld . He started at 8:10 AM.

Wu had to work on Joint M. face A between 9 & 13 meters. Wu had to clean , grind , heat , & weld . He started at 8:15 AM. He was done welding at 3:30 PM.

After that , Wu had to clean & grind the weld . He started at 3:45 PM.



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 1013

Date: 12-Feb-2014

Wednesday

Paul & Zach had to work on the heating blankets , monitor the heat , supply materials , & work with the other crews . They started at 7:10 AM.

In addition to that , Zach had clean & grind for all crews & where is required

Joe , Simon , Bernie , & Bonifacio were on the site . They had to work with the crews , VT , MT , & UT the welds . Check Joe & Simon 's report for the welders detailed activities .

(For the Transversal Indications . For Richard , Donald , Ernest ,Guowu , Paul , & Zach 8.0 Regular Hours & 2.0 Hours Over Time .)

Tower crews were done at 4:55 PM. They had to wrap up their tools & equipments . Crews left at 5:10 PM.

Julian & Aaron had to work on the West shear plate , on Joint V (CCO Work) . Crews had to lift , set the doubler plates , drive drift pins to align the holes , install temporary rods , bolts , measure the outside gap in order to order new shim . They started at 7:15 AM. Crews were done at 10:00 AM.

After that , crews continued to drill the 32 mm. holes . They started at 10:20 AM. Julian left at 10:30 AM. Zach Joined Aaron on the CCO work at 10:20 AM.

Aaron & Zach continued to drill the holes to the end of the shift . Zach left to work with the welders at 10:30 PM. Aaron was done at 3:00 PM. Aaron had to wrap up his tools & equipments . He left at 3:20 PM.

(For the CCO Work . For Julient & Zach 3.0 Regular Hours . For Aaron 8.0 regular Hours)

Ballard Diving crews came to the site at 6:50 AM. Alex , Bill , & Todd had to work on the fender panels . Crews had to prepare their tools , gears , & air supply hoses , they were done at 8:00 AM.

Alex was the 1st diver to put his gear on . Alex had to work on the East side rib panels with the footing walls . He had to drill , install , & tighten the anchor bolts . He went into the water at 8:10 AM. He came out at 11:50 AM.

Bill was the 2nd diver to go into the water at 12:45 PM. He continued to work on the East side rib panels . Bill came out at 2:45 PM.

Ballard Diving crews were done at 2:50 PM. They had to wrap up their gears , air hoses , & tools . They left at 3:15 PM.

Dutra crews came to the site at 6;50 AM. Crews had to work on the fender slab forms & work on house keeping they started at 7:00 AM.

Ron & Ben had to work on the slab forms . Crews had to work on the East side . They started at 7;15 AM. Crews had to set the 0.1 X 0.15 meter joists at 0.4 meter at center , secure with nail , & set the plywood . Crews were done at 3:00 PM.

Robert , Sam , & Luke had to work on house keeping . Crews had to pull out of the site the excess materials , working platforms , tensioning rods , plates , & the lumbers . They started at 7:15 AM. Crews were done at 3:00 PM.

Steve had to work on the barge rigging materials from the site . Dan had to operate the Bucyrus crane . Dutra crews had to wrap up their tools & equipments . Crews left at 3:15 PM.

In the office , I had to work on my report . I was done at 5:30 PM.

04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete

DUTRA MATERIALS

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
-------	-------	------	--------	--------	--------	-------	---------	---------

Contractor: DUTRA MATERIALS

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Daouk, Sami **Diary #:** 1013 **Date:** 12-Feb-2014 **Wednesday**

Operator	OTH	STEVE FRIYER	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Piledriver	JNM	SAMI TAVAKE	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Piledriver	JNM	RON TORRES	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Piledriver	APP	ROBERT UTLEY	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Piledriver	JNM	BEN UNUTOA	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Piledriver	JNM	LUKE HUDSON	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Operator	OTH	DAN WHEELER	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Equipment							
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Dispute
Contractor: DUTRA MATERIALS							
*E0660562						No	<input type="checkbox"/>
		8.00	0.00	0.00	0.00		<input type="checkbox"/>
*E0650562						No	<input type="checkbox"/>
		8.00	0.00	0.00	0.00		<input type="checkbox"/>
*E0640562	MARINE, STEEL BARGE					No	<input type="checkbox"/>
		8.00	0.00	0.00	0.00		<input type="checkbox"/>
04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete							
BALLARD DIVING & SALVAGE							
Labor							
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Dispute
Contractor: BALLARD DIVING & SALVAGE							
Marine Coordinator		TODD HORNER	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Marine Coordinator		BILL FEHR	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Marine Coordinator		ALEX DOSS	8.00	0.00	0.00	8.00	<input type="checkbox"/>
04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete							
AMERICAN BRIDGE/FLUOR, A JV							
Labor							
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
Ironworker	APP	KYLE CROWLEY	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	JULIENT POULK	3.00	0.00	0.00	3.00	<input type="checkbox"/>
Ironworker	GEN	AARON KENT	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	APP	ZACHARIAH MACDONALD	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	FOR	RICHARD GARCIA	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	RANDY CLAYBORN	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	PAUL FAMBRINI	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	GUOWU CHEN	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	ERNEST CONNORS	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	DONALD PLUMB	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE PRADO	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Equipment							
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
2297	WELDER, 600 AMP					No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00		<input type="checkbox"/>
2296	WELDER, 600 AMP					No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00		<input type="checkbox"/>
2295	WELDER, 600 AMP					No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00		<input type="checkbox"/>

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 1013

Date: 12-Feb-2014

Wednesday

2294	WELDER, 600 AMP	8.00	2.00	0.00	0.00	No	<input type="checkbox"/>
*E0010562	WELDING EQUIPMENT	8.00	2.00	0.00	0.00	No	<input type="checkbox"/>
*E0030562	WELDING EQUIPMENT	8.00	2.00	0.00	0.00	No	<input type="checkbox"/>
*E0010562	WELDING EQUIPMENT	8.00	2.00	0.00	0.00	No	<input type="checkbox"/>