

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 6:24 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 450 Const Calendar Day: 619 Date: 13-Feb-2014 Thursday

Inspector Name: Altamirano, Victor Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

Work description.

Inspector: Victor Altamirano (8 hours reg.)
Date: 021314
Location: West of OTD building test area
Weather: Cloudy / 54 deg.

Field Work –

Workers moved a few traffic plates from TR 5 and 6 and moved them off the testing site using a large forklift. They pumped the excess salt water from the water tanks that was used TR 6 and 7 and pumped it into drums. They placed the drums of dirty water on pallets and used a forklift to move it off site. Workers also wheeled a pallet of 3 drums of clean salt water to the warehouse. They also removed additional traffic plates off site. Workers removed a 10' k-rail from the NW side of TR 5. Workers were able to get an extendable to move a 20' k-rail off the testing site at TR 5, north.

About 1:30pm, I came back to the field and observed Mets onsite rolling up the wiring from the AE that was used during the test 5-11. They also picked up their AE sensors. The iron workers moved the AE box closer to TR 11 adjacent to the office trailer.

Workers removed two containment and one steel platform and moved them offsite. They also moved two pallets of sandbags from TR 5, north.

Office Work –

I finalized diaries.

Equipment -

3 radios for 17 regular hours.
Kubota Cart for 8 regular hours.
Small Forklift for 5 regular hours.

20' K-rail (26 k-rails were being rented for the Department).
10' k-rail (7 k-rails were being rented for the Department).
Fourteen (14) total 12"x12" crane mats that were 5'x16' each.
Two (2) total 12"x12" crane mats that were 5'x7' each.
Twenty-six (26) total 12"x12" crane mats that were 5'x8' each.

CCO-314 Bid Item: 001 0-RRR-EFA.314 E2 Remove, Replace & Test Rods

AMERICAN BRIDGE/FLUOR, A JV

Labor

ddrRptbyBidItem

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Altamirano, Victor

Diary #: 450

Date: 13-Feb-2014

Thursday

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Operator	APP	JOHN SABATINO	1.00	0.00	0.00	1.00		<input type="checkbox"/>
Ironworker	APP	JARED GARRETT	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	8.00	0.00	0.00	8.00		<input type="checkbox"/>