

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 8:47 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 414 Const Calendar Day: 620 Date: 14-Feb-2014 Friday
Inspector Name: Feather, Bernard Title: Transportation Engineer
Inspection Type: No Inspection
Shift Hours: 08:00 am 12:00 pm Break: Over Time:
Federal ID:
Location:
Reviewer: Shedd, Bill Approved Date: 21-Nov-14 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition not recorded

Working Day ☒ If no, explain:**Diary:**

Dispute

General Comments

No FWS field work today because the Pipe Fitters Union has a black Friday in their contract ahead of the Monday Presidents Day holiday. Meeting with ABF to discuss outstanding MEP issues.

The meeting scheduled for Friday, February 14, 2014 at 9:00am in the WDC Conference Room was intend to only address CCO 339 scope. ABFJV expanded the meeting to address the following items:

1. CCO 339 - Scope and Execution
 - a. Response to SUB-2965 R1 HDG vs. prime / paint: It was agreed that the pipe supports need only be primed and painted.
 - b. It was agreed that field verification of the layout can be accomplished by installing temporary supports to hang the pipe run. ABF stated they have an RFI response allowing them to attach temporary supports to the structure using 6" fillet welds, steel/paint repaired upon removal. The installation of the temporary supports and laying out the pipe runs is included in the CCO.
 - c. The CCO can either be all force account, all Lump Sum, or have a component of both at the Contractor's option.
2. 6" DIP and Cable Rail Post Interferences: Tom Colombo and CT wil go out next week and do a joint survey.
3. Additional Dehumid Work:
 - a. HOBO sensors - ABFJV to purchase under CCO 187
 - b. Continuous fan operation: FWS will talk to Munters
 - c. Warranty impacts of continuous operation: FWS will talk with Munters
4. DIP Coating - CCO 45S4 work complete and work protected in place: ABF, CCC and CT will hold a meeting on 2/21/2014 to hash out this issue, including limits of painting under CCO 45S2 vs. additional scope of work
5. RFI-118 R4 - preliminary responses: additional locations besides reactivation air outlet ducts need to be installed. Install per Contract Plans. RFI to follow
6. CCO 365 " Change In Character" Dehumidification. FWS working on scope
7. CT/PB Wishlist. PB will present scope at 2/18/2014 coordination meeting.

